



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:29 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 340 Const Calendar Day: 580 Date: 05-Jan-2014 Sunday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

Inspector: Victor Altamirano (8 hours OT)
Date: 010514 (Sunday)
Location: West of OTD building test area

[checkbox]

Field Work -

Laborer pumped out water from TR 11 containment that was left from yesterday and not a result of any leak. The laborers were also building stairs to place between TR 10 & 11. Also, I had the laborer clean the grease off of test rod 7.

Workers were prepping to remove guide angles and guiding plate to install end plate. After they installed the plate they installed the fasteners and snug tight them. Workers did a test fit of the jacking beam and it was determined that 1" larger slotted holes was needed on the west angle for TR 7. Workers were able to enlarge the slotted holes on the angle to align the jacking beam.

Office Work -

I finalized diaries and filled out work tickets on CCO 314.

Equipment -

6 radios for 44 OT hours.
Kubota Cart for 16 OT hours.
Extendable Forklift for 4 OT hours.
Hyster 155 Forklift for 4 OT hours.
110 kW Generator for 8 OT hours.

20' K-rail (26 k-rails were being rented for the Department)
10' k-rail (7 k-rails were being rented for the Department)
Ten (10) total 12"x12" crane mats that were 5'x16' each.
Four (4) total 12"x12" crane mats that were 5'x7' each.
Twenty (20) total 12"x12" crane mats that were 5'x8' each.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Row 1: Contractor: AMERICAN BRIDGE/FLUOR, A JV. Row 2: Ironworker, OTH, SCOTT SMITH, 0.00, 0.00, 4.00, 4.00, [checkbox]



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Altamirano, Victor Diary #: 340 Date: 05-Jan-2014 Sunday

Ironworker	APP	JOHN DUSKIN	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	IGNACIO GARCIA	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Operator	JNM	JEFFREY KELLER	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	0.00	8.00	8.00	<input type="checkbox"/>