



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 539 Const Calendar Day: 583 Date: 08-Jan-2014 Wednesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 12:00 am 12:00 am Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

FROM 0001-0700, I WAS THE NIGHT INSPECTOR FOR THE WORK THAT BEGAN YESTERDAY.

W/B - 1098 AT 0456 (PAULA), E/B LANES AT 0540 (FRANCIS), N/B CONNECTOR AT 0345 (PAULA).

FROM 1800-2359, I WAS THE NIGHT INSPECTOR FOR THE WORK ON THE SFOBB.

THE CLOSURE: W/B LANES 1 AND 2 FROM METERING LIGHTS TO SAS W2; E/B LANES 1 AND 2 FROM E20 TO TOLL PLAZA.

THE WORK: ABF WORK ON ELEVATOR; KINSTON WORK ON K-RAIL.

LANE CLOSURE ID: W/B LANES 1 AND 2 - C80XA#15, E/B LANES 1 AND 2 - C80XA#20.

W/B - 1097 AT 2001 (DEANDRE), E/B LANES AT 2301 (CINDY).

LANE SAFETY CREW: FM W/B - VINCE DAVIS, AMON HORNE, GREG MAGSTADT, CHRIS NANCE, RANDY BARTLETT. FM E/B - DAVE GUSTAFSON, BRIAN HALLOWELL.

LANE SAFETY EQUIPMENT: W/B 3-ATTENUATOR TRUCKS, TRUCK #103, 2-ARROW BOARDS #89, #90. E/B TRUCK #107, 2-ARROW BOARDS.

4-CHP OFFICERS.

