



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 404 Const Calendar Day: 584 Date: 09-Jan-2014 Thursday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Not Recorded

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**   
 Weekly safety meeting 0800-0900. Track progress of FWS mechanical pipe installation. Track progress of ABF welding of sole plates for future pipe supports. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM**  
 F.W. SPENCER AND SON, INC

**Diary:** Dispute  
**Dehumidification System 128 0-000-000.128**   
**Testing**  
 Steve Gwizdak, FWS, and Charles Bailey, National Air Balancers, spent approximately 3 hours adjusting and balancing the air flows of dehumidification system in the WB bridge, east anchorage splay chamber.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOHN ROCHA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GLENN PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute

