



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 500 Const Calendar Day: 589 Date: 14-Jan-2014 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 10:30 pm Break: 05:00 Over Time: 01:30
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Cool, clear

Working Day If no, explain:

Diary: Dispute
General Comments
 MEP staff meeting 0830-0900. Mechanical contractor coordination meeting 1000-1200. Track progress of FWS mechanical piping installation from a night closure of the #1 lane of the WB bridge. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Diary: Dispute
12" DIP installation 123 0-000-000.123
 The FWS crew, including Josh Johnson and operator Danial Heffley, worked from a night closure of the #1 lane of the WB bidge to install sections of the 6" CCSF Reclaimed Water Main and the 12" CCSF Water Main into the expansion loop at PP 126.
 The crew used a 2.5 HP generator and small tools in performance of this operation. The 17 ton boom truck used to lift sections of pipe into place will be invoiced under CCO 354.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	MANUEL RAMERZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	Eric Garza	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
Paint 001 0-MSI-EFA.187
 The CCC crew spent the shift blasting and priming the sole plates for attaching the PS-22 similar pipe

