



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 815 Const Calendar Day: 596 Date: 21-Jan-2014 Tuesday
 Inspector Name: Le, Thanh Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 2:00
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 07-Mar-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition cloudy

Working Day If no, explain:

Diary: Dispute

General Comments

A. Today activities:

1. Continue review and inspection OBG Ongoing Punchlist and China Punchlist for weekly closure request.
2. Site meeting and walk through with ABF Engineers (Scott Yeager) and METS inspectors to inspect Punchlist Closure Request.
3. CCO 327: Support E2 subcontractor, E2 toolroom, 60 ton/90 ton/E2 elevator operator crane barge, Deck Engineer - Remove Access & Falsework E & W Line in progress. See Sabastian Mofor's diary for labor and equipment of the day.
4. E-line paint repair: Certify Coating Company continue to remove rust, rust-stain and repaint according to OBG Ongoing punchlist from PP 20 to PP 30. QA Inspector - Jeff Rickert - was on site to inspect paint quality during paint repair process.

B. Conversation and discussion
 There were no significant conversations and discussions today

C. Overtime reason
 Worked two hours overtime for construction observation because contractor worked overtime at E2.

04-0120F4 Bid Item: 056 E-L01-OBG.056 E Line Lift 01 OBG Erect structural steel
 CERTIFIED COATINGS COMPANY

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	GENIER VALDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ULRIC FELIX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ENRIQUE GONZALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L01-OBG.056 E Line Lift 01 OBG Erect structural steel
 AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Le, Thanh **Diary #:** 815 **Date:** 21-Jan-2014 **Tuesday**

CCO-327	Bid Item: 001	0-FIS-ELS.327	Pier E2 Falsework/Install Saddle
CERTIFIED COATINGS COMPANY			

CCO-327	Bid Item: 001	0-FIS-ELS.327	Pier E2 Falsework/Install Saddle
AMERICAN BRIDGE/FLUOR, A JV			

