



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 816 Const Calendar Day: 597 Date: 22-Jan-2014 Wednesday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 07-Mar-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

A. Today activities:

1. Continue review and inspection OBG Ongoing Punchlist and China Punchlist for weekly closure request.
2. E line paint repair: Certified Coating Company continue remove rust, rust-stain and repaint the damage location according to OBG Ongoing Punchlist PP 20 to PP 30. QA Inspector - Jeff Rickert - was on site to inspect paint quality during paint repair process.
3. CCO # 327: Support E2 subcontractors, E2 toolroom, 60 ton/90 ton/ E2 elevator operator, Deck Engineer - Remove Access & Falsework E & W Line in progress. See Sebastien Mofor's diary for labors and equipment of the day.

B. Conversation and discussion

There were no significant conversations and discussions today

C. Overtime reason

Worked two hours overtime for construction observation because contractor worked overtime at E2.

04-0120F4 Bid Item: 055 E-L01-SG1.055 E Line Lift 01 Segment 1 Furnish structural steel (bridge)(box girder)
 CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 056 E-L01-OBG.056 E Line Lift 01 OBG Erect structural steel
 CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	ULRIC FILIX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	GENIER FELIX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ENRIQUE GONZALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ALBERTO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ERNESTO SOLON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Le, Thanh **Diary #:** 816 **Date:** 22-Jan-2014 **Wednesday**

CCO-327	Bid Item: 001	0-FIS-ELS.327	Pier E2 Falsework/Install Saddle
CERTIFIED COATINGS COMPANY			

