



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 457 Const Calendar Day: 598 Date: 23-Jan-2014 Thursday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: No Inspection
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Not Recorded

Working Day If no, explain:

Diary: Dispute
General Comments
 I did not perform inspection because I was on vacation. The FWS extra work report accurately reflected the work performed.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
Bike Path Piping 001 0-MSI-EFA.187
 The FWS crew, including Josh Johnson spent the shift moving the CA utility outlet 30" to the west to avoid the interference with the emergency egress ramp at PP 122 per the direction given in RFI 3387.
 The crew used three crew trucks, a 2.4 HP generator, a 200 volt welding machine, and small tools in performance of this operation.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer
 F.W. SPENCER AND SON, INC

Diary: Dispute
Change of Character 001 0-FWS-ELS.354
 The towed port-a-potty and the light tower used in this night's operations will be paid as a monthly rental under CCO 354.
 Mobilization and demobilization will be paid as part of this shift's CCO 187 work.