



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 818 Const Calendar Day: 599 Date: 24-Jan-2014 Friday  
 Inspector Name: Le, Thanh Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Jefferson, Paul Approved Date: 07-Mar-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 4PM  
 Precipitation Condition cloudy

Working Day  If no, explain:

<b>Diary:</b>	Dispute
<b>General Comments</b>	<input type="checkbox"/>
A. Today activities:	
1. Continue review and inspection OBG Ongoing Punchlist and China Punchlist based on Weekly Closure Request. 2. Staff meeting at 8:00 AM. 3. E-line: Certified Coating Company continue remove rust, rust-stain and repaint damage area based on OBG Ongoing Punchlist from PP 20 to PP 30. QA Inspector - Jeff Rickert - was on site to inspect paint quality during paint repair process. 4. CCO 327: Support E2 subcontractor, E2 toolroom, 60 ton / 90 ton / E2 elevator operator, Crane Barge, Deck Engineer - Removed Access & Falsework E & W Line in progress. See Sebastian Mofor's diary for labors and equipment of the day.	
B. Conversation and discussion	
There were no significant conversations and discussions today	
C. Overtime reason	
Worked two hours overtime for construction observation because contractor worked overtime at E2.	

04-0120F4	Bid Item: 055	E-L01-SG1.055	E Line Lift 01 Segment 1 Furnish structural steel (bridge)(box girder)
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
CERTIFIED COATINGS COMPANY			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	ULRIC FELIX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	GENIER VALDES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ENRIQUE GONZALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ALBERTO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

