



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 819 Const Calendar Day: 600 Date: 25-Jan-2014 Saturday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 07-Mar-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 4PM  
 Precipitation Condition cloudy

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

A. Today activities:

1. Continue review and inspection OBG Ongoing Punchlist and China Punchlist based on Weekly Closure Request.
2. CCO 327: Support E2 subcontractor, E2 tool room, 60 ton/ 90 ton / E2 elevator operator, Crane Barge, Deck Engineer - Remove Access & Falsework E & W lines in progress. See Sebastian Mofor's diary for labor and equipment of the day.
3. ABF labor crew: removes debris and general clean up E & W lines.

B. Conversation and discussion

There were no significant conversations and discussions today

C. Overtime reason

Work eight hours overtime for construction observation because contractor worked on weekend.

04-0120F4	Bid Item: 055	E-L01-SG1.055	E Line Lift 01 Segment 1 Furnish structural steel (bridge)(box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	FROYLAN VILLEGAS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	ROGELIO SANTIAGO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	8.00	0.00	8.00		<input type="checkbox"/>

CCO-327	Bid Item: 001	0-FIS-ELS.327	Pier E2 Falsework/Install Saddle
AMERICAN BRIDGE/FLUOR, A JV			

---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 819

Date: 25-Jan-2014

Saturday

---

