



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 450 Const Calendar Day: 604 Date: 29-Jan-2014 Wednesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 11:00 am 10:00 pm Break: 02:00 Over Time: 01:00
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition clear cool

Working Day If no, explain:

Diary: Dispute
General Comments
 Track progress of FWS mechanical piping installation. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
 F.W. SPENCER AND SON, INC

Diary: Dispute
Dehumidification System 128 0-000-000.128
 The FWS crew was not on site today. Bill O'Sullivan informed me that the manlift for the work in balancing the west loop is expected to arrive today.
 The FWS sheet metal worker will go through safety training on the morning of 1/30, then join the balancer on the island to adjust dampers from the ground.
 Friday will be the work from the WB north shoulder closure.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
Bike Path Piping 001 0-MSI-EFA.187
 The The FWS crew, including Josh Johnson, spent the shift moving access from PP 121 to PP 81 in order to relocated the 2" CA utility station away for the emergency egress gate per the direction given in RFI 3519.
 The crew worked from a night lane closure of the #5 lane of the EB bridge.
 The crew used a 200 volt welding machine, a 2.4 HP generator, three crew trucks, and small tools in

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 450 Date: 29-Jan-2014 Wednesday

performance of this operation.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

Diary:

Dispute

Change of Character 001 0-FWS-ELS.354

To perform the night's operations, the FWS crew worked from a closure of the #5 lane of the EB bridge. The crew, including Josh Johnson, spent 1.5 hours mobilizing to the work location, and 1 hour demobilizing at the end of the shift. This mobilization will be covered as part of the CCO 187 work for the shift.

In addition to equipment used in the day's operations, a light tower and a port-a-potty on a trailer which will be paid via monthly invoice under CCO 354.