



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:25 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 442 Const Calendar Day: 606 Date: 31-Jan-2014 Friday
Inspector Name: Altamirano, Victor Title: Transportation Engineer
Inspection Type:
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

[checkbox]

Inspector: Victor Altamirano (8 hours reg. and 2 hours OT)
Date: 013114
Location: West of OTD building test area
Weather: 55 Deg. / Sunny

Field Work -

Workers were removing sandbags and k-rail. Workers pumped out water from the containment at TR 5 and 6 and also pumped excess water from water tank at TR 11. They also placed sandbags on pallets and broken sandbags were dumped in garbage bin. All of the north side of TAR 11 was clear by 11:30am. One crane mat (5'x7') was removed.

Workers used the extendable to erect containment, steel platform, stairs and k-rail after lunch. Workers removed the jacking rod from TR 11.

ABF engineer: K. Chen (6 regular hours)

Office Work -

I finalized diaries.

Equipment -

4 radios for 18 regular hours.
Kubota Cart for 8 regular hours.
110 kW Generator for 4 regular hours.
Extendable Forklift for 3 regular hours.
Hyster 12 Forklift for 2 regular hours.
Hyster 155 Forklift for 2 regular hours

20' K-rail (26 k-rails were being rented for the Department).
10' k-rail (7 k-rails were being rented for the Department).
Fourteen (14) total 12"x12" crane mats that were 5'x16' each.
Three (3) total 12"x12" crane mats that were 5'x7' each.
Twenty-six (26) total 12"x12" crane mats that were 5'x8' each.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods
AMERICAN BRIDGE/FLUOR, A JV

Table with columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Altamirano, Victor    Diary #: 442    Date: 31-Jan-2014    Friday

<b>Contractor:</b>		AMERICAN BRIDGE/FLUOR, A JV					
Operator	APP	JOHN SABATINO	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Ironworker	APP	JOHN DUSKIN	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Ironworker	APP	JARED GARRETT	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>

