



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1006 Const Calendar Day: 610 Date: 04-Feb-2014 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on miscellaneous activities . They started at 7:00 AM.

Carlos & Jose had to work on house keeping inside & outside the tower . Crews had to clean , vacuum , work on the working platform on joint V for the welders to cut the testing sample plate , & work with the other crews . They started at 7:10 AM. Crews were done at 5:00 PM. They had to wrap up their tools & equipment s. Crews left at 5:10 PM.

Ballard Diving crews came to the site at 6:50 AM. Alex D . Alex V , & Todd had to work on the fender panel erections & work with Dutra crews . Crews had to prepare their gears , hoses , & equipments . They were done at 7:30 AM.

Todd was the 1st diver to put his gear on . He went into the water at 7:35 AM. Todd had to work on the North West & North side joint closure forms . He had to set the panels , install , tighten the bottom rods , drill , & install anchor bolts . Todd came out at 11:50 AM.

Alex D was the 2nd diver . He went into he water at 1;25 PM. Alex had to work on the East side joints . He had to install the lower hair pins & use splash zone to seal the North side bottom . Alex came out at 2;50 PM.

Ballard Diving crews were done at 3:00 PM. They had to wrap up their tools , hoses , & gears . They left at 3:20 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on the fender closure joints & slab forms . They started at 7:00 AM.

Sam , James , & Luke had to work on the North side closure joint . Crews had to modify the fender outer form panel , fly , set , install the rods , drill , & install anchor bolts . They started at 7:25 AM. Crews were done at 8:10 AM.

After that , crews had to work on the West side joints . They had to install more rods . They started at 8:30 AM. Crews were done at 10:30 AM.

Then , crews had to work on the East side joints . They had to install # 16 hair pins & vertical bars on the fender joints . They were done at 12:00 PM.

In the afternoon , crews had to mobilize the barge from the West side to the East side of the tower . They started at 12:35 PM. Crews were done at 1:10 PM.

After that, crews had to work on the North East joint . They had to erect the inner panel , drill , install

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1006 **Date:** 04-Feb-2014 **Tuesday**

anchor bolts , fly , set the outer panel , & secure it with chain . They started at 1:30 PM. Crews were done at 2:55 PM.

Ron & Ben had to work on the South side slab form . Crews had to bring materials to the site , cut the 0.1 X 0.15 joists , set on the side boards , place the plywood boards , & secure them with nails. They started on the South side at 7:30 AM. Crews had to adjust the previously erected base boards on the fender in order to place the plywood board properly . Crews were done at 2:10 PM.

After that , crews had to prepare to work on the West side forms . They had to measure & cut the joists . They started at 2:15 PM. Crews were done at 2:50 PM.

Dutra crews were done at 2:55 PM. They had to wrap up their tools & equipments . Crews left at 3:20 PM.

In the office , I had to work on my report . I was done at 4:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

**DUTRA MATERIALS**

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	PEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0660562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0620562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

**BALLARD DIVING & SALVAGE**

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BALLARD DIVING & SALVAGE								
Marine Coordinator		ALEX VALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

**CONCO PUMPING**

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CONCO PUMPING								
Ironworker		SALVADOR JUMINEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker		JUSTIN BACA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1006 **Date:** 04-Feb-2014 **Tuesday**

<b>04-0120F4</b>	<b>Bid Item: 052</b>	<b>T-L02-TNE.052</b>	<b>Tower Lift 02 Tower NE Furnish structural steel (bridge tower)</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>04-0120F4</b>	<b>Bid Item: 053</b>	<b>T-L01-ANE.053</b>	<b>Tower Lift 01 Walkway Grating and Access Tower NE</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>CCO-079</b>	<b>Bid Item: 001</b>	<b>T-MEP-ALS.079</b>	<b>Tower Base MEP</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>CCO-098</b>	<b>Bid Item: 001</b>	<b>T-TSD-ALS.098</b>	<b>Tower Skirt Details</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Painter		JUAN HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>