



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 247 Const Calendar Day: 614 Date: 08-Feb-2014 Saturday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 08:00 AM Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 31-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary: Dispute

Tower Activitie

02-08-14, Saturday, Day Shift: 07:00 AM – 12:00 AM, Rain, 52 F

*** Electro Slag Weld (ESW) - Weld Repair on Tower Base Transverse Indications ***

* Arrived at Burma SAS office, and called QA - Simion Ramirez / Joe Adam (METS) - Nobody answer.

* Saw Bob & Victor at office. Called and left message to Mohammed.

* Went to Pier 7 and called Boat, it was also no answer. Nearby parking lot was empty.

* Went back office, QA Simion called me and mentioned that Tower crew went home around 8:00 AM. Called QC JR to confirm the information. Bob told me that he saw Forman Richard performed welding at Warehouse. Went to warehouse to check, saw Richard, Eric, Paul & Zech in warehouse, talked to Richard he told me they were not doing Tower ESW - TI work (see picture). Crew left at noon for 4 hours works.

* Attached Test Sample plate picture in this diary.

* Performed paper work (Diary, Timesheet and car log) & left office around noon - 4 hours OT today.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Liu, Tai-Lin Diary #: 247 Date: 08-Feb-2014 Saturday

Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	CARLOS ALVARADO MATOS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							Dispute
*E0020562	WELDING EQUIPMENT						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
2292	WELDER, 600 AMP						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
2293	WELDER, 600 AMP						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>

Attachment



Zech, Rechar, Eric and Paul at Warehouse doing welding work but not for TI work.



Test Sample stored at container



Richard, Eric and Paul worked at Warehouse