



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1015 Const Calendar Day: 624 Date: 18-Feb-2014 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:00 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on the top skirt welds & work on miscellaneous activities . They started at 7:35 AM.

Carlos & Jose had to work on miscellaneous activities . Crews had to work on house keeping . They had to clean , vacuum , & pull out of the cells the debris & excess materials. They started at 7:40 AM.

In addition to that , crews had to work on the working platforms. They had to assemble & disassemble the working platforms where is needed & they had to work with the other crews in all areas .

Randy & Kyle had to work on the top skirt plates . Crews had to work on the North East corner & North center plate .

Randy had to wait for the QA & QC to check & measure the gaps between the plates & the back bar . Bernie & Simon were done at 8:15 AM.

Randy started to weld at 8:20 AM. He had to clean , grind , heat , & weld . He started at 8:20 AM. He was done at 4:20 PM.

After that , Randy & Kyle had to wrap up their tools , equipments, reroute the power lines , & set to work on the North East corner & the East plate . They started at 4:30 PM. Crews were done at 5:00 PM.

Randy had to align the plates , he had to clean the surface of the plates , weld donut plates , set the adjustment brackets , & drive drift pins to align the plates . He started at 4:30 PM. Crews were done at 5:00 PM.

Simon , James , Bernie , & Bonifacio were on the site . They had to work with the welders , VT , measure , MT , & UT the welds . Check Simon & James reports for the welders detailed activities .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Ballard Diving crews came to the site at 6:55 AM. Alex D , Alex V , & Bill had to work on the rib panels . They had to prepare their gears , tools , & equipments . They were done at 7:40 AM.

Alex D was the 1st diver to put his gear on . He went into the water at 7:45 AM. Alex had to work on the West side rib panels with the footing side walls . He had to drill , install , & tighten the anchor bolts . He came out at 12:00 PM.

Bill was the 2nd diver to go into the water at 1:00 PM. Bill continued to work on the rib panels on the West side . He came out at 2:50 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1015 **Date:** 18-Feb-2014 **Tuesday**

Ballard Diving crews had to wrap up their gears , air supply hoses , & tools . They were done at 3:10 PM. Crews left at 3:20 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the lost deck , & work on the rib panels with the footing side walls . They had to prepare their tools , equipments , fly , & set the catwalk . They started at 7:05 AM. They were done at 7:20 AM.

Ben & Ron had to work on the fender soffit forms . Crews had to work on the East & South sides of the fender . They had to work on the remaining bays on the East & South sides , close the gaps with the footing box , & make final check on the entire forms . They started at 7:30 AM. Crews were done at 3:00 PM.

Robert , Sam , & James had to work on the rib panels . Crews had to drill , install , & tighten the anchor bolts . They started on the North side at 7:35 AM.

In addition to that , crews had to work on house keeping . They had to pull out of the site the excess materials & tools . They were done at 3:05 PM.

Dutra crews had to wrap up their tools & equipments . They left at 3:20 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0660562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0650562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

BALLARD DIVING & SALVAGE

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		ALEX VALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1015 **Date:** 18-Feb-2014 **Tuesday**

Contractor:								Dispute
AMERICAN BRIDGE/FLUOR, A JV								<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2297	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	