



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1017 Const Calendar Day: 626 Date: 20-Feb-2014 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt top plates & work on miscellaneous activities . They started at 7:00 AM.

Carlos & Jose had to work on house keeping inside the tower . Crews had to clean , vacuum , & pull out of the site the excess materials & debris . They started at 7:10 AM.

In addition to that , crews had to assemble , disassemble the working platforms , & work with the other crews

Randy & Kyle had to work on the skirt top plates . Crews continued to work on the South East corner & plate Randy had to clean , grind , & weld . He started at 7:35 AM. He was done at 9:35 AM. Simon & Bernie had to inspect the weld .

After that , crews had to wrap up & mobilize their tools , equipments , reroute the power lines , & set on the South East corner plate with the South center plate . They started at 9:40 AM. Crews were done at 10:00 AM.

Randy had to clean the edges & the surfaces of the plates , weld the donut plates , set the adjustment brackets , drive drift pins to align the plates , tack weld the plates , clean , grind , & weld . He started at 10:30 AM. He was done at 3:30 PM.

Then , crews had to mobilize & set their tools , equipments , & power lines on the South West corner with the South center plate . They started at 4:00 PM. Crews were done at 4:30 PM. Crews had to prepare the surface . They had to clean the edges & the surfaces of the plates & weld the donut plates. They were done at 4:50 PM.

Joe , Simon , Bernie , & Bonifacio were on the site . They had to work with the welders , VT , & MT the welds . Check Joe & Simon 's report for the welders detailed activities .

Tower crews had to wrap up their tools & equipments . Crews left at 5:10 PM.

Ballard Diving crews came to the site at 6:55 AM. Crews had to work on the fender forms . They had to work on the rib panels with the footing side walls . Crews had to prepare their tools , gears , air supply hoses . They were done at 8:20 AM.

Bill was the 1st diver to put his gear on . He went into the water at 8:25 AM. Bill had to drill , install , & tighten the anchor bolts on the North side ribs . Bill came out at 11:55 AM.

Alex D was the 2nd diver to put his gear . He went into the water at 1:50 PM. Alex continue to work on the South West corner panel . He came out of the water at 2:55 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1017 Date: 20-Feb-2014 Thursday

Ballard Diving crews had to wrap up their tools , gear , & hoses . They left at 3:10 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the slab soffit & work on the fender rib panels They started at 7:00 AM. Crews had to mobilize the barge from the West side to the East side of the tower . They started at 7:15 AM. Crews were done at 8:10 AM.

Ron & Ben continued to work on the slab soffit . Crews had to close the remaining bays , make final check & work on house keeping . They started at 7:10 AM.

Luke had to work on house keeping . He had to vacuum the top of the forms & work with the other crews in all areas .

Robert , Sam , & James had to work on the fender rib panels on the North & East sides . Dan had to fly the panels to the side . Crews had to drill , install , & tighten the upper anchor bolts , work with the divers on the panel erections . They started at 8:30 AM.

In the afternoon , crews had to mobilize & set the barge further South to reach the South side . They started at 12:45 PM. Crews were done at 1:45 PM.

Dutra crews were done at 3:05 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0660562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0650562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

BALLARD DIVING & SALVAGE

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		ALEX VALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1017 Date: 20-Feb-2014 Thursday

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	KYLE CROWLEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2297	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>