



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1018 Const Calendar Day: 627 Date: 21-Feb-2014 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt top plates & work on miscellaneous activities . They started at 7:00 AM.

Carlos & Jose had to work on house keeping inside the tower . Crews had to clean , vacuum , & pull out of the site the excess materials & debris . They started at 7:10 AM.

In addition to that , crews had to assemble , disassemble the working platforms where is needed , & work with the other crews .

Rogelio & Juan had to work on house keeping on the facade boxes . Crews had to clean , vacuum the top & inside the boxes from 18 to 48 meters . Crews had to bring their vacuums , reroute the power lines . They were done at 7:45 AM. Crews started at 18 meter elevation at 7:50 AM.

In the afternoon , Jeffery , Ethan , & Jonathon joined the labors in the tower . All crews had to work on the scaffolds in the North & South cells . Crews had to disassemble the scaffold , pull them out of the cells , place them in the skip boxes ,

Jeffery had to operate the Terex crane . He had to fly , & set the skip boxes on the barge . They started at 12:40 PM. Crews were done at 2:50 PM. Jeffery , Ethan & Jonathon left at 3:00 PM.

Then , Carlos , Jose , Rogelio , & Juan returned to work on house keeping to the end of the shift .

Randy & Kyle had to work on the skirt top plates . Crews had to work on the South West corner & South center plate . Randy had to set the adjustment brackets , drive drift pins to align , & tack weld the plates . They started at 7:20 AM. Crews were done at 7:40 AM. Bernie & Joe had to inspect & measure the gaps . They were done at 8:10 AM. Randy had to clean , grind , heat , & weld . He started at 8:15 AM. He was done at 11:15 AM.

After that , crews had to mobilize their tools , equipment , reroute the power lines , & set on the South West corner & plate .

Following the same procedures as on the previous locations . Crews had to weld the donut plates , set the brackets , align the plates , tack weld , clean , grind , heat , & weld . They started at 11:20 AM. Crews were done at 5:00 PM.

Joe , Simon , Bernie , & Bonifacio were on the site . They had to work with the welders , VT , & MT the welds . Check Joe & Simon 's report for the welders detailed activities .

Ballard Diving crews came to the site at 6;55 AM. Crews had to work on the fender forms . They had to prepare their gears , air supply hoses , & tools . They were done at 7:35 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1018

Date: 21-Feb-2014

Friday

Alex D was the 1st diver to put his gear on . He went into the water at 7:40 AM. Alex had to work on the South East fender rib panels . He had to drill , install , & tighten the anchor bolts. Alex came out at 11:55 AM.

Alex V was the 2nd diver to go into the water at 12:50 PM. Alex continued to work on the fender rib panels with the footing side walls . He came out at 2:55 PM.

Ballard Diving crews had to wrap up their gears , tool , & equipments . They left at 3:10 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the slab form & work on the fender ribs panels. They started at 7:00 AM.

Ron & Ben had to work on the soffit forms . They had to make final check on the bays , close the gaps , cover the holes with tin , use foam to plug the side gaps , & work on house keeping . They started at 7:15 AM.

Luke had to work on house keeping . He had to clean & vacuum the soffit , remove the soft layers on the top of the concrete on the closure joints , remove the remaining PVC pipes , & work with the other employees . He started at 7:15 AM.

Robert & James had to work on the last rib panel on the South East corner . Crews had to set the panel , drill , install , & tighten the upper anchor bolts.. They started at 7:40 AM. Crews were done at 10:00 AM..

After that , they had to remove the remaining working platforms on the East side , pull the temporary rods , excess materials , & bearing plates . They started at 10:30 AM. They were done at 12:00 PM.

In the afternoon , crews had to work & fly all the tools , equipments , excess materials out of the site , & set them on the barge . Prepare for Conco iron workers to start on Monday .

Dutra crews were done at 3:00 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Conco reinforcing steel foreman came to the site at 7:30 AM. Travis had to work on the slab reinforcing steel . He had to lay out & label the North Eastern quarter of the slab . He started at 7:40 AM. He was done at 10:30 AM. Travis left at 10:40 AM.

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0660562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0650562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1018 Date: 21-Feb-2014 Friday

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

BALLARD DIVING & SALVAGE

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		ALEX VALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHON BISKNER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	ETHAN KENT	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton						No	<input type="checkbox"/>
		3.00	0.00	0.00	0.00			<input type="checkbox"/>
2297	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Ironworker	FOR	TRAVIS KRAUSS	4.00	0.00	0.00	4.00		<input type="checkbox"/>

