



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1027 Const Calendar Day: 639 Date: 05-Mar-2014 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the miscellaneous activities on the tower . They started at 7:00 AM.

Carlos , Jose , Rogelio , & Juan had to work on house keeping . Crews had to clean , vacuum , & pull out of the site the excess materials , debris , & tools . They started at 7:10 AM.

Carlos & Jose had to work inside the cells & tower shafts between 3 & 9 meters . Rogelio & Juan had to work inside the West tower shaft between 13 & 53 meters .

Donald , Jose , Mike , Paul , & Randy had to work on the final welds on the skirt top plates , & on the diaphragm at 13 meters . Crews had to prepare their tools & equipments . They were done at 7:30 AM.

Donald had to work on the skirt top plates . He continued to work on the North East corner & the North center plate weld repair . Donald had to clean , grind , heat , & weld . He started at 7:35 AM. He was done at 12:00 PM.

In the afternoon , he had to prepare to weld the drainage plates on the top of the skirt . He had to sort the plates , prepare for tomorrow 's work .

Mike had to work on the South tower . He had to weld the cover plates on the weld access holes . Mike had to clean , grind , heat , & weld . He started at 8:00 AM. He was done at 3:00 PM.

After that , Mike had to clean & grind the weld to the end of the shift .

Richard had to work with his crews & he had to work on the North tower shaft , on the A - B skin . He had to clean & grind the weld . He started at 7:30 AM. He was done at 12:00 PM.

Randy had to work on the South tower on the weld access holes , on skins A - D . He had to clean , grind , heat , & weld . He started at 7:30 AM. He was done at 10:00 AM. He left at 10:30 AM.

Wu had to work on the skirt . He had to work on the South West corner & plate . Wu had to remove the remaining donut plates , clean , & grind the weld . He started at 7:40 AM.

Joe , James , Bernie , & Patrick were on the site . They had to work with the Welders , VT , & MT the welds . Check Joe & James 's reports for the welders detailed activities .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1027

Date: 05-Mar-2014

Wednesday

Conco reinforcing steel crews came to the site at 6:55 AM. Crews had to work on the fender slab . They had to place # 13 hair pins at every intersection on the West half of the slab . Travis , Alfredo , John , Jose , & Steven started at 7:05 AM. Crews ran out of coated wires at 1:45 PM. They had to wrap up their tools . Crews left at 2:00 PM.

Conco carpenters came to the site at 7:30 AM. Rick & Abraham had to work on the supports for the stay forms . They had to set 0.05 X 0.05 X 0.46 meters support at 0.75 meters . Crews had to prepare their tools , equipments. Reroute the power lines . They were done at 7:40 AM. Crews started on the North side of the slab at 7:45 AM. Then , on the East . Crews were done at 2:10 PM. They had to wrap up their tools & equipments . crews left at 2:20 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the plastic lumber & panels on the South side & West side . They started at 7:00 AM. Sam , Ron , Ben , James , & Luke had to prepare their tools , equipments. Fly & set the boat in the water . They were done at 7:30 AM.

Steve had to operate the Bucyrus crane . He had to fly materials in & out of the site . Dan had to work on the barge rigging materials to the site & he had to work with the other employees .

Steve flew the 1st panel to the site at 7:35 AM. Crews had to set , adjust the 1.2 X 2.4 meters panels , drill, install , & tighten the bolts . Crews were done at 11:00 AM. They started on the West side at 11:10 AM.

In addition to that , crews had to prepare to work on the slab drainage . Crews were done at 2:00 PM. Then , crews had to mobilize the barge North . They were done at 2:50 PM. Crews had to wrap up their tools & equipments. They left at 3:10 PM.

Dutra crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:15 PM.

Certified Coating crews came to the site at 7:00 AM. Crews had to work on the top of the skirt , & they had to built scaffold . They started at 7:45 AM.

Crews had to fill the skip box with the materials , Jeffery had to fly the skip box to the West side . Crews had to unload the materials , set them on the diaphragm at 13 meters , lower & work on the scaffold in the South tower shaft between 3 & 9 meters . They started at 8:00 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to clean , & paint the top & bottom 8 locations on the top skirt . Crews had to use power tools , MEK to clean , & paint . They started at 12:45 PM. Crews were done at 3:00 PM.

Chris was on the site with the painters . Check Chris 's report for the painter detailed activities .

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1027 **Date:** 05-Mar-2014 **Wednesday**

Contractor:	Description	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
*E0670562	MARINE, STEEL BARGE	8.00	0.00	0.00	8.00	No	<input type="checkbox"/>
*E0660562		8.00	0.00	0.00	8.00	No	<input type="checkbox"/>
*E0650562		8.00	0.00	0.00	8.00	No	<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE	8.00	0.00	0.00	8.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2296	WELDER, 600 AMP	3.00	0.00	0.00	0.00	3.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	0.00	0.00	0.00	8.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	10.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
CONCO PUMPING

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: CONCO PUMPING								
Carpenter	JNM	ABRAHAM RUELAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	RICK PARKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	STEVEN SCALLY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	TRAVIS KRAUSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE CERVANTES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN NIGHTINGHTON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ALFREDO CORPUS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW
CERTIFIED COATINGS COMPANY

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: CERTIFIED COATINGS COMPANY								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1027

Date: 05-Mar-2014

Wednesday

Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	DAN PEREY	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00	<input type="checkbox"/>