



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:39 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 504 Const Calendar Day: 644 Date: 10-Mar-2014 Monday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 12:00 pm 05:00 pm Break: Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition not recorded

Working Day [checked] If no, explain:

Diary: Dispute
General Comments
I only worked the afternoon shift because I had a morning doctor's appointment. Track progress of FWS mechanical piping installion. Inspect and release material for CCO 339 pipe supports. Misc. MEP paperwork and write diaries.

04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)
F.W. SPENCER AND SON, INC

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: F.W. SPENCER AND SON, INC and laborers RICHARD KIIKVEE, NARCISO BIAGI, TOM COLOMBO.

Diary: Dispute
10" DIP installation 122 0-000-000.122
Following buyoff of the PS-22 similar welding, the FWS crew spent 2 hours installing sections of 10" CCSF Sewer Force Main piping between the expansion loop at PP 126 and Hinge AE.
With this piping, the system is complete. FWS informed the Department that they intend to perform formal pressure testing on 3-13-2014.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
SMITH-EMERY SF

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Row includes Contractor: SMITH-EMERY SF and laborer STEVEN JENSEN.

Diary: Dispute
10" DIP installation 001 0-MSI-EFA.187
Steve Jensen performed welding QC for the FWS welding of the PS-22 similars for the 10" CCSF Sewer Force Main at Hinge AE. This PS-22 similar pipe supports were added to the contract per the direction given in RFI 3485.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 504

Date: 10-Mar-2014 **Monday**

In addition to the equipment used in the day's operation, the crew used 3 crew trucks and a towed port-a-potty to perform the day's work which is covered as CIC under CCO 354.

The crew needed a boom truck to install the 10" DIP piping following the completion of the installation of the PS-22 similars. The rental of the boom truck and operator, Johnny Brown, for 8 hours can be charged under CCO 354, or CCO 187, at the Contractor's choice.