



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1032 Const Calendar Day: 645 Date: 11-Mar-2014 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on house keeping & work on the skirt top plates . They started at 7:00 AM.

Jose , Carlos & Juan had to work on house keeping . Carlos & Jose P had to clean the tower skins between 13 & 18 meters . Juan had to work inside the East tower starting at 53 meters going up . They started at 7:10 AM.

Guillermo , Fermine , John , Joseph , & Daele came to the site at 12:45 PM. Crews had to make work tour & prepare for tomorrow 's work . They came down of the South shaft at 2:45 PM.

Donald , Paul , Randy , & Richard had to work on the top skirt . Crews had to install , snug , mark 1/2 turn , & tension the remaining bolts . Crews had to prepare their tools , equipments , & reroute the power lines . They were done at 8:00 AM.

Paul & Donald had to work in the North & East tower shafts . Richard & Randy had to work inside the South & West tower shafts . They started at 8:05 AM.

Richard , Salvador , & I had to test 10% of the bolts on the doubler plates on the West shear plate . Crews started at 9:00 AM. They were done at 9:20 AM.

In addition to that , crews had to test 10% the bolts on the skirt top bolts on the North shaft & North shear plate . They started at 1:20 PM. Crews were done at 1:45 PM.

Tower crews were done at 3:00 PM. They had to wrap up their tools . Crews left at 3:10 PM.

Conco carpenters came to the site at 7:00 AM. Crews had to work on the fender slab . Abraham , Hernand , Jose , Rick , & Roberto had to work on the stay forms . Crews had to prepare their tools , equipments , & reroute the power lines . They were done at 7:10 AM.

Hernand & Jose continued to close the gaps around the reinforcing steel . They had to cut the stay form panels 0.2 X 2.5 meters , run under the top bars & bottom bars , & secure them with tie wires . They started on the he West side at 7:15 AM.

Abraham , Rick , & Robert had to work on the stay form alignment & reinforcement . Crews had to set kickers at 2.5 meters at center , run string lines , & adjust the forms . They started at 7:15 AM.

In addition to that , crews had to work on the cold joint block out in the middle in the East side of the slab , work on the drainage slope figurations for tomorrow 's crews .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1032 **Date:** 11-Mar-2014 **Tuesday**

& work on house keeping . They had to work with Dutra crews cleaning the slab & prepare for the concrete pour .

Conco crews were done at 2:20 PM. They had to wrap up their tools & equipments. Crews left at 2:30 PM.

The EM1106 barge was mobilized to the site with the concrete pump at 11:15 AM. The tug boat had to set the barge on the West side of the tower , mobilize & set the Kelso barge further South . They were done at 12:00 PM.

In the afternoon , Conco & Dutra crews had to run the concrete hoses on the Kelso barge , on the pump barge to the pump . They started at 12:40 PM. Crews were done at 3:00 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender slab Ron , Ben , & Luke had to clean the slab , remove all the debris , & prepare for the concrete pour . Crews started at 7:10 AM.

Steve , Dan , Sam , & James came to the site at 10:30 AM. Crews had to work on the barges mobilizations & settings . They were done at 12:00 PM.

In the afternoon, crews had to work with Conco crews running the concrete lines from the Kelso barge to the EM1106 barge , & set the concrete hoses on the East side of the slab .

Dutra crews were done at 3:00 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Certified Coating crews came to the site at 7:10 AM. Tony , Andrews , Dan , Francisco , Marco , Ricardo , Roberto , & Ron had to pressure wash the Electro Slag welds & the surroundings with 3000 PSI . Crews had to prepare the hoses , pumps , reroute the water lines & the suction pump . They were done at 9:00 AM. Crews had to pressure wash the center , North , South , Inner East , & inner West cells . They started at 9:10 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to bring materials to the side to built more scaffolds in the West & South shafts & in the West cell . They started at 12:45 PM. Crews were done at 3:00 PM. They left at 3:10 PM.

Thai Lin & I had to make 12 measurements on the rib closure pour before the 2nd concrete pour . We started at 2:00 PM. We were done at 2:30 PM.

In the office , I had to work on my report . & work on the concrete test materials . I was done at 4:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0660562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0650562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4
Inspector Name: Daouk, Sami
Diary #: 1032
Date: 11-Mar-2014
Tuesday

*E0640562	MARINE, STEEL BARGE				No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00	

04-0120F4	Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV			

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment							Dispute	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2297	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
2296	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
2295	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
2294	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>	

04-0120F4	Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete
CONCO PUMPING			

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
None of the Above	JNM	HUMBERTO DURAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	ROBERT CORTEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	RICK PARKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	JOSE REYES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	ABRAHAM RUELAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4	Bid Item: 078	T-L01-ENW.078	Tower Lift 01 External Paint Tower NW
CERTIFIED COATINGS COMPANY			

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	DAN PEREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1032

Date: 11-Mar-2014

Tuesday

