



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:40 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 499 Const Calendar Day: 645 Date: 11-Mar-2014 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Cool, clear

Working Day If no, explain:

Diary: Dispute

General Comments

MEP staff meeting 0830-0900. Mechanical contractor's coordination meeting 1000-1130. Track progress of FWS mechanical piping installation. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)
F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Diary: Dispute

10" DIP Testing 122 0-000-000.122

The FWS crew worked for a closure of the #1 lane of the EB bridge. Following the CCO 187 work, the crew worked preparing for pressure testing of 10" CCSF Sewer Force Main. Tom Colombo and Josh Johnson spent 3 hours on this operation, and Rick Kikvee and Narciso Biagi spent 1 hours.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
F.W. SPENCER AND SON, INC

Diary: Dispute

Dehumidification System Testing 128 0-000-000.128

Bill O'Sullivan submitted the preliminary balancing report of the east anchorage dehumidification system.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	7.00	0.00	0.00	7.00		<input type="checkbox"/>



