



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 291 Const Calendar Day: 645 Date: 11-Mar-2014 Tuesday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 16-Sep-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation Condition Partly Cloud

Working Day If no, explain:

Diary:	Dispute
CCO # 357	<input type="checkbox"/>
SCHWAGER DAVIS CONTINUED PLACING CABLE TIE DOWN SEPARATOR AT W2 TODAY.	
EQP. 2 TRUCK	
2 MANLIFT IDLE	
1 20 TON CRANE IDLE	
1 FORKLIFT	

CCO-357	Bid Item: 001	0-TYD-ELS.357	W-2 Cable Tie-Downs
SCHWAGER DAVIS INC.			

Labor							Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: SCHWAGER DAVIS INC.							
Ironworker	JNM	CHND COLEM	10.00	0.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	Servando Alonzo	10.00	0.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	Ben Vasquez	10.00	0.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	Erin Jones	10.00	0.00	0.00	10.00	<input type="checkbox"/>
Ironworker	GEN	Ralph Craig	10.00	0.00	0.00	10.00	<input type="checkbox"/>
Equipment							Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: SCHWAGER DAVIS INC.							
*E0370715		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>