



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:04 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1076 Const Calendar Day: 649 Date: 15-Mar-2014 Saturday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear

Working Day If no, explain:

Diary:

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

There is no work in the field on this operation today by ABF. Work on setup of the Townsend Test (Test IV) test rigs for TR's 12 and 13 is ongoing.

Yesterday, there was some back and forth about whether CCC would be working today on CCO 314. CCC (with ABF coordination) requested permission to work OT today on CCO 314 to complete painting the wet chamber of TR's 12 & 13 and complete painting of the new end plates for TR's 12 & 13. I told ABF that I was ok with the CCO 314 work being on overtime this weekend so we don't impact other bridge activities. However, later in the afternoon Friday, CCC decided to work late (including the possibility of some OT) to finish the first application of paint, not work Saturday for what would only be a few hours of work, and finish the last application of paint on Monday. However, after CT was told by CCC Friday that they were not working Saturday, ABF still said that CCC would be working Saturday and that ABF would have their safety staff present for this work. ABF's safety staff (manager Ed Fuqua) is present at the Pier 7 yard/warehouse area today. There is no work at the Pier 7 yard/warehouse area by CCC, ABF, or any other subcontractors.

INSPECTOR OT REMARK:

Office and Field 8 hours: I am at work to address several CCO 314 extra work bills due next week. I am also at work because ABF said yesterday that CCC was working on CCO 314 today, but it turned out that CCC was not working today. I check in the field to verify that there was no work at the Pier 7 yard/warehouse area by CCC, ABF, or any other subcontractors. My shift and OT hours are 0900 to 1730.

