



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1036 Const Calendar Day: 651 Date: 17-Mar-2014 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on the skirt drainage plates & work on the house keeping . They started at 7:35 AM.

Carlos , Jose , & Juan had to work on house keeping . Carlos & Jose had to work inside & outside the tower . Juan had to work on n the East tower haft above 53 meters . started at 7:40 AM.

Richard , Donald , Paul , & Reggie had to work on the skirt drainage plates . Crews continued to fit & slop the plates on the top of the shims on the South shear plate , South & West tower shafts on the C & D plates .

In addition to that , crews had to clean & grind the edges of the tower skins & the plates & tack weld the plates to the tower skin . They started at 8:00 AM.

Simon & Bernie were on the site . They had to work with the welders , VT , MT the welds , & work on the drainage plates fitting . Check Simon report for the welders detailed activities .

Tower crews were done at 2:30 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Conco carpenter came to the site at 6:55 AM. Rick had to work on the cold joint block out on the South side of the slab above the footing box . He had to set the 0.05 X 0.05 X 0.57 meters vertical supports at 0.6 meter at center , set the top board , run the stay forms , close the gaps around the reinforcing steel , & secure them with tie wires .

Rick had to prepare his tools , equipments , reroute the power lines . He was done at 7:20 AM. he started at 7:30 AM. He was done at 1:00 PM. He left at 1:15 PM.

Jose came to the site at 2;00 PM. He had to finish Rick 's work . Jose had to secure the stay form with tie wires , place more spacer blocks under the wire mesh , & work on house keeping . He was done at 3:00 PM. He left at 3:10 PM.

Steven & Robert came to the site at 7;45 AM. crews had to work on the wire mesh on the East side of the footing box . Crews continued to place the wire mesh above the existing concrete . They had to set the spacer blocks , set the wire mesh sections on the carry bars , & secure them with tie wires . crews started at 7:10 AM. They were done at 10:00 AM.

After that , crews had to touch up the end of the bars using 2 kin epoxy . They were done at 11:20 AM. Crews left at 11:30 AM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1036 **Date:** 17-Mar-2014 **Monday**

Ballard Diving crews came to the site at 6:50 AM. Alex , Bill , & Todd had to work on the fender rib panels . They had to seal the gaps between the panels & the footing box walls . Crews had to prepare their gears , air supply hoses & equipments . They were done at 7:35 AM.

Todd was the 1st diver to put his gear on . He went into the water at 7:40 AM. He came out at 12:10 PM.

Alex was the 2nd diver . He went into the water at 1:10 PM. He came out at 2:40 PM.

Ballard Diving crews had to wrap up their gears , hoses , & equipments. They left at 3:10 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender slab . They had to set the cat walk , prepare their tools , & equipments . Crews were done at 7:20 AM.

Ron , Ben , & Luke had to work on the house keeping , pressure wash the bars inside the rib closures using 5000 PSI pressure wash machine . They started at 7:40 AM.

Sam & James had to dewater the rib closures & work with the divers to seal the aside of the ribs . They started at 7:30 AM.

Steve had to operate the Bucyrus crane . He had to fly materials in & out of the site . Dan had to work on the barges rigging materials to the site & he had to work with the other crews .

Dutra crews were done at 3:00 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Certified Coating crews came to the site at 7:15 AM. Crews had to sand blast the Electro Slag Welds & the areas around them . Crews had to work on the diaphragm at 13 meters . They had to sand down 1 meter of skins A & E & the Electro Slag welds & the diaphragm . & apply 2 primer coats . They started at 7:30 AM. Crews were done at 3:00 PM.

In addition to that , Ricardo , Marco , Andrews , & Ron had to built the remaining scaffolds on the East & West sides for joints P , Q , T , & V between 9 & 13 meters .

Chris was on the site . Check Chris 's report for the painters detailed activities .

In the office , I had to work on my report & prepare the test cylinders for tomorrow concrete pour . I was done at 4:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	MANUEL ROBIANCO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1036 **Date:** 17-Mar-2014 **Monday**

Contractor	Description	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
*E0670562	MARINE, STEEL BARGE	8.00	0.00	0.00	8.00	No	<input type="checkbox"/>
*E0660562		8.00	0.00	0.00	8.00	No	<input type="checkbox"/>
*E0650562		8.00	0.00	0.00	8.00	No	<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE	8.00	0.00	0.00	8.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
BALLARD DIVING & SALVAGE

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
CONCO PUMPING

--