



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1040 Const Calendar Day: 655 Date: 21-Mar-2014 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt drainage plates & work on house keeping . They started at 7:00 AM.

Carlos , Jose , Juan , & Rogelio had to work on house keeping inside & outside the tower . Crews had to clean , vacuum , & pull out of the site the debris . They started at 7:10 AM.

Carlos & Jose had to work inside the tower between 9 & 13 meters & on the outside of the tower . Rogelio & Juan had to work on the North tower shaft starting on the top coming down .

Richard , Paul , & Reggie had to work on the skirt drainage plates . Crews had to clean , grind , heat , & weld the drainage plates on the tower skins & on the plate washers . They had to prepare their tools , equipments , reroute the gas & power lines . They were done at 7:30 AM.

Richard had to work on the North shaft on C skin . He started at 8;00 AM. He was done at 10:00 AM. After that , Richard & Paul had to mobilize their tools , equipments , & reroute the power lines inside the skirt to work on the sump water pump bracket on the North side .

Richard had to lay out for the bracket , clean , & grind the surfaces of the skirt lower plate , set the bracket at 2.5 meters above the top of the concrete in the center plate , adjust , & weld the bracket . He started to mobilize at 10:30 AM.

Reggie had to work on the West tower shaft on the C & D skins .

Paul had to work with all crews in all areas & he had to supply materials to all crews .

Tower crews were done at 3:00 PM. They left at 3:10 PM.

Simon , Bernie , & Salvador were on the site . They had to work with the welders , VT & MT the welds Check Simon report 's for the welders detailed activities .

Salvador & I had to test 10 % of their skirt bolts at 9 meters . We started at 7:30 AM. We were done at 8:30 AM. ABF crews missed to tension the South center plate bolts & the North East plate bolts . Salvador had to notify the superintendent & the foreman on the site .

Conco crews did not show up today .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1040 **Date:** 21-Mar-2014 **Friday**

Ballard Diving crews came to the site at 6:55 AM. Crews had to work on the fender form panels , plastic lumber erection , & remove the false work cables . They had to prepare their gears , air supply hoses , & equipments . They were done at 7:50 AM.

Bill was the 1st diver to put his gear on . He went into the water at 8:00 AM. 12:08 AM.

Todd was the 2nd diver . He went into the water at 12:55 PM. He came out at 2:45 PM.

Ballard Diving crews had to wrap up their gears , air hoses , & equipments. They left at 3:10 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender plastic lumber . Crews had to prepare their tools , equipments , set the working platforms , reroute the air , & power lines . They were done at 7:20 AM.

Sam , Ron , Manuel , James , & Luke had to work on the plastic lumber . Crews had to set the 0.25 X 0.25 X 2.5 meters , adjust , install the washers , nut , snug , & tighten the nuts . They started on the North West side & corners at 8:00 AM. Crews were done at 9:00 AM.

After that , crews had to erect the 0.05 X 1.2 X 2.5 meter plastic panels . They started at 10:20 AM. Crews were done at 2:00 PM.

Then , crews had to work on the false work . They had to pull out the top brackets from the West piles . They were done at 2:45 PM.

Steve had to operate the Bucyrus crane . He had to fly materials in & out of the site . Garrett had to work on the barge rigging materials to the site & he had to work with the other crews .

Dutra crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

Certified Coating crews came to the site at 6:55 AM. Tony , Ricardo , Andrews , Dan , Francisco , Justin , Roberto , & Ron had to work on the diaphragm at 13 meters , & work on house keeping inside the tower shafts & cells .

Marco , Andrews , & Ron had to work on house keeping . Crews had to vacuum the sand inside the shafts & the cells . They started at 7:10 AM. Crews were done at 2:40 PM. They left at 2:45 PM.

Dan , Francisco , Justin , & Roberto had to work on the diaphragm at 13 meters . Crews had to clean , mix the paint , & apply the 1st coat of paint on the tower A & E skins & the diaphragm plate . Crews had to bring materials & equipments to the site . They were done at 9:30 AM. They started to work on the paint at 9:40 PM. Crews were done at 3:00 PM. They left at 3:10 PM.

Chris was on the site . He had to work with the welders . Check Chris 's report for the painters detailed activities .

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	GARRETT SULUVAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	MANUEL ROBIANCO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1040 **Date:** 21-Mar-2014 **Friday**

Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0660562							No	<input type="checkbox"/>
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0650562							No	<input type="checkbox"/>
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
			8.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete					
BALLARD DIVING & SALVAGE								

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4	Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete					
AMERICAN BRIDGE/FLUOR, A JV								

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2295	WELDER, 600 AMP						No	<input type="checkbox"/>
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
			8.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete					
CONCO PUMPING								

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Operator	OTH	GREG GILLESPIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: CONCO PUMPING								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1040

Date: 21-Mar-2014

Friday

*E0690562				0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
04-0120F4	Bid Item: 078	T-L01-ENW.078	Tower Lift 01 External Paint Tower NW						
CERTIFIED COATINGS COMPANY									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: CERTIFIED COATINGS COMPANY									
Painter	JNM	SAGE RAY	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	JUSTIN SILVA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute	
Contractor: CERTIFIED COATINGS COMPANY									
*E0710562	VACUUM, DEBRIS, DUST COLLECTOR						No		
		8.00	0.00	0.00	0.00			<input type="checkbox"/>	
AC256	825 COMPRESSOR						No		
		8.00	0.00	0.00	0.00			<input type="checkbox"/>	