



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1044 Const Calendar Day: 661 Date: 27-Mar-2014 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt drainage plate & work on house keeping. They started at 7:00 AM.

Carlos , Jose , Juan , & Rogelio had to work on house keeping . Crews had to pressure wash the tower skin , clean , & vacuum inside the tower . They started at 7:10 AM.

Carlos & Jose had to work on the diaphragm at 13 meters . work on house keeping inside the cells & tower shafts between 3 & 13 meters . They started at 7:10 AM.

Rogelio & Juan had to work inside the South tower shaft . Crews had to clean , vacuum , & pull out of the site all debris , & excess materials . They started at 7:10 AM.

Richard , Donald , Paul , & Reggie had to work on the skirt drainage plates on the East tower , on the South shear plates , & work with the QA & QC . Crews had to prepare their tools , equipments , & reroute the power lines . They were done at 8:00 AM.

Richard had to work on the unistrut lay out on the skirt North & East side plates, work with the QA & QC , & work with his crews . He started at 7:30 AM. .

Donald had to work on the East tower shaft , on the D skin . Donald had to clean , grind , heat , & weld . He started at 7:35 AM.

Reggie had to work on the drainage plate on North shear plate . He had to mobilize has tools , equipments , reroute the gas , & power lines . He was done at 9:00 AM. Reggie had to weld the corners under the elevator carry beam . He had to clean , grind , heat , & weld . He started at 9:10 AM.

Paul had to work with all crews , supply materials & he had to clean , grind , & prepare the welds for the QA & QC to MT .

Simon & Bernie were on the site . They had to work with the welders , VT , & MT the welds . Check Simon 's report for the welders detailed activities .

Tower crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Conco crews came to the site at 6:55 AM. Crews had to work on the fender slab repair . Crews had to

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1044 **Date:** 27-Mar-2014 **Thursday**

prepare their tools , equipments , & reroute the power lines . They were done at 7:10 AM.

Arturo had to clean & grind the 0.5 meter strip next to the parapet & he had to work on house keeping . He started on the West side of the fender at 7:15 AM.

Herman had to work on the 0.5 meter strip repair . Herman had to clean & vacuum the top of the concrete , apply cement glue , mix the repair cement , apply , spread , finish , & broom. He started on the North side at 7:10 AM.

Conco crews were done at 2:10 PM. They had to wrap up their tools & equipments . Crews left at 2:30 PM.

Dutra barge was mobilized & set Dutra barge 24 on the East side of the tower at 9:30 AM. Crews had to remove the false work piles .

Bill had to operate barge 24 crane . He had to pull the piles out of the water , & set them on the side of the barge . Tim , John , & Kevin had to work on the barge & on the tug boat . Sam , Ron , Manuel , Ben , James , & Luke had to work on the barge & in the water . They started at 9:35 AM.

Crews had to connect the hoses between the hydraulic pump & the vibrator & hook the vibrator to the crane They started at 9:45 AM. Crews had to work on the East side piles . They were done at 10:00 AM.

Bill flew & set the vibrator on the 1st pile on the South East corner . the 1st pile was out of the mud , left in the water, & was hooked to the barge at 10:15 AM. the 2nd pile at 10:20 AM. the 3rd pile at 10:45 AM. the 4th pile at 11:10 AM. the 5th pile at 11:50 AM. & the 6th pile at 12:40 PM.

After that , crews had to load the piles on the barge . They had to hook the piles to the crane & release them from the side of the barge . They started at 12:45 PM.

Bill started to fly the piles out of the water & set them on the hauling barge at 12:50 PM. He was done at 2:15 PM.

Then , crews had to mobilize the barge North & mobilize it to the North West side of the tower with the Bucyrus barge & the Kelso barges .They started at 2:20 PM. Crews were done at 5:30 PM. They left at 5:40 PM.

Certified Coating crews came to the site at 6:55 AM. Crews had to sand blast & paint the Electro Slag welds & the surrounding areas . Crews had to prepare their hoses , tools , & equipments . They were done at 7:30 AM.

Tony , Dan , & Justin had to monitor the equipments on the barge & they had to work with the other crews

Andrews , Marco , Ricardo , & Ron had to work on the scaffolds inside the tower shafts , cells , the skirt , & on the top of the diaphragm at 13 meters . Crews had to assemble & disassemble the scaffolds where is required , & the had to work on house keeping. Crews had to clean & vacuum inside the cells

Francisco , Jorge , & Roberto had to work with the QA on the spot blast & paint . Crews had to spot sand blast , clean , & paint in the cells between 3 & 9 meters . Crews started at 8:30 AM.

Certified Coating crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1044 **Date:** 27-Mar-2014 **Thursday**

Operator	OTH	JOHN BOYKEN	8.00	2.50	0.00	10.50	<input type="checkbox"/>
Operator	OTH	TIM BACK	8.00	2.50	0.00	10.50	<input type="checkbox"/>
Operator	OTH	KEVIN CAMPTEL	8.00	2.50	0.00	10.50	<input type="checkbox"/>
Piledriver	JNM	BILL BIRCH	8.00	2.50	0.00	10.50	<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	2.50	0.00	10.50	<input type="checkbox"/>
Piledriver	JNM	MANUEL ROBIANCO	8.00	2.50	0.00	10.50	<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	2.50	0.00	10.50	<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	2.50	0.00	10.50	<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	25.00	0.00	33.00	<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	2.50	0.00	10.50	<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	2.50	0.00	10.50	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: DUTRA MATERIALS							
*E0740562						No	<input type="checkbox"/>
		8.00	2.50	0.00	0.00		<input type="checkbox"/>
*E0730562	MARINE, STEEL BARGE					No	<input type="checkbox"/>
		8.00	2.50	0.00	0.00		<input type="checkbox"/>
*E0670562	MARINE, STEEL BARGE					No	<input type="checkbox"/>
		8.00	2.50	0.00	0.00		<input type="checkbox"/>
*E0660562						No	<input type="checkbox"/>
		8.00	2.50	0.00	0.00		<input type="checkbox"/>
*E0650562						No	<input type="checkbox"/>
		8.00	2.50	0.00	0.00		<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE					No	<input type="checkbox"/>
		8.00	2.50	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
BALLARD DIVING & SALVAGE

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		MICHAEL DANT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		TODD HORNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	JEFFREY KELLER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1044 **Date:** 27-Mar-2014 **Thursday**

2154	EQUIPMENT, CRANE, 60 TON	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2296	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2295	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
CONCO PUMPING

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Semi-Skilled Laborer	JNM	ARTURO SEGURA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW
CERTIFIED COATINGS COMPANY

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	BILL GREENWOOD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JUSTIN SILVA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	RON PUBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: CERTIFIED COATINGS COMPANY								
*E0700562						No	<input type="checkbox"/>	
300	BLAST POT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
AC256	825 COMPRESSOR	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>	