



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1090 Const Calendar Day: 663 Date: 29-Mar-2014 Saturday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition am rain

Working Day If no, explain:

Diary:

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

There is no work in the field on this operation today by ABF. Work on setup of the Townsend Test (Test IV) test rigs for TR's 12 and 13 is ongoing.

VGO is not working on site today, but VGO is present in the Bay Area on expenses after the previous week's work and before the next week's work. Present in the Bay Area but not working on CCO 314 is Rob Rutledge.

It is raining today, starting about 0700 and stopping about 1300. With the rainfall during this time, because of the intentionally plugged DI per the approved SWPPP, water collects in the test rig area. This lake has some oil on the surface as a consequence of the recent work in the area. This will be addressed Monday when ABF has crews working on site.

INSPECTOR OT REMARK:

Office and Field 8 hours: I am at work to address CCO 314 bolt issues with the DJV and CT-METS, including preparing for next week's scheduled start of loading of TR's 12 & 13. I go to the field briefly to check the SWPPP at the test rigs – it is raining. My shift and OT hours are 0900 to 1730.

