



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1046 Const Calendar Day: 665 Date: 31-Mar-2014 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Wind & Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF came to the site after the safety meeting at 7:30 AM. Crews had to work on the unistrut , work on house keeping , & work on miscellaneous activities . They started at 7:00 AM.

Carlos , Jose , Juan , & Rogelio had to work on house keeping . Crews had to clean , vacuum , & pull out of the site the debris & excess materials .

Carlos & Jose had to work inside the tower shafts , cells , & outside on the top of the footing box . Crews started at 10:40 AM. They were done at 2:00 PM.

Juan & Rogelio had to work inside the West tower shaft starting from the top coming down . They started at 7:40 AM. Crews were done at 10:00 AM. They left at 10:15 AM.

Richard , Donald , Paul , & Reggie had to work on the utility unistrut on the skirt plates . Crews had to prepare their tools , equipments , reroute the power & gas lines . They were done at 8:30 AM.

Richard had to work on the North center skirt plate . He had to weld the drainage pipe 3 unistrut . Richard had to clean , grind , heat , & weld . He started at 9:00 AM. He was done at 10:25 AM. After that , Richard had to cut more unistrut & work with his crews to the end of the shift .

Donald had to work on the North East & South East skirt plates . Donald had to clean the surfaces of the plates . He started at 8:45 AM.

Reggie had to work on the South West skirt plate . Reggie had to clean the surface of the plate , set the 7 unistrut , & tack weld them . He started at 9:00 AM. He was done at 11:00 AM. After that , he had to clean , grind , heat , & weld . He started at 11:10 AM.

Paul had to work with all crews in all areas . He had to mobilize with the crews , clean , grind , & he had to supply materials to the crews . He started at 7:45 AM.

Due to the weather conditions . Crews could not work under the rain . They decided to stop at 1:00 PM. They left at 1:10 PM.

The labors were done at 3:00 PM. They had to wrap up . Crews left at 3:10 PM.

Conco crews came to the site at 6:55 AM. Crews had to work on the fender slab concrete repair . They had to repair the 0.5 meter strip on the parapet side . Crews had to prepare their tools , equipments, & reroute the power lines . They were done at 7:10 AM

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1046 Date: 31-Mar-2014 Monday

Arturo continued to clean , grind the remaining strip on the South side of the concrete slab , work with Herman , & work on house keeping . He started on the South East corner at 7:15 AM.

Herman had to work on the 0.5 meter strip repair . Herman had to clean & vacuum the top of the concrete , apply cement glue , mix the repair cement , apply , spread , fill the cavities , & place thin bonding film of the repair cement . He started on the East side at 7:15 M. He was done at 9:00 AM.

Then , he had to work on the South East corner . He started at 9:05 AM. He was done at 11:00 AM. Herman covered on 25 meter strip .

Due to the heavy activities on the South half of the slab . Herman had to fill the cavities on the top of the concrete . Herman did not finish his work on the 25 meters strip .

Due to the bad weather Conco crews decided to stop at 11:00 AM. They had to wrap up their tools & equipments . Crews left at 11:40 AM.

Ballard Diving crews came to the site at 6:00 AM. Alex , Bill , & Todd had to work on the fender lower cover panels . Crews had to prepare their gears , air supply hoses , & equipments . They were done at 7:00 AM.

Todd was the only diver for today . Todd had to put his gear on . He went into the water at 7:10 AM. Todd had to make final check on the lower cover panels , drill , install , & drive the screws where is needed .

In addition to that , Todd had to work with Dutra crews on the lower side of the top panels , plug any open hole with Splash Zone , install rods , place washers , nuts , & tighten the nuts on the lower side of the plastic lumber where is required . He came out at 1:00 PM.

Ballard crews were done at 1:30 PM. They had to wrap up their gears , hoses , & equipments . Crews left at 1:50 PM.

Dutra crews came to the site at 6:00 AM. Crews had to work on the fender plastic lumber . They had to mobilize & set the barges on the East side of the tower, fly , set the boat & floats in the water , prepare their tools , equipments , & reroute the power lines . They were done at 6:45 AM.

Steve had to operate the Bucyrus crane . He had to fly materials in & out of the site .

Sam , Ron, Manuel , Ben , James , & Luke had to work on the fender cover panels . Crews had to place the remaining cover panels , make final check on the entire fender job , adjust , repair the misaligned panels , & work on house keeping , & work with the divers . They started at 6:50 AM.

In the afternoon , crews had to mobilize & set the barge on the North side of the tower . They were done at 1:00 PM.

Due to the weather condition . Crews had to stop , pull the boat & the floats out of the water . They were done at 1:40 PM.

Dutra crews had to wrap up their tools , equipments . They were done at 1:50 PM. Crews left at 2:00 PM.

Certified Coating crews came to the site at 7:30 AM. Crews had to spot sand blast , clean , & paint the Electro slag weld & the surrounding areas . They had to prepare their equipments , hoses , & gears . They were done at 8:00 AM.

Bill had to work on the barge monitoring the equipments , & he had to work with the other crews .

Francisco , Jorge , Justin , & Roberto had to spot sand blast , clean , paint , & repair the paint in the cells & tower shafts between 3 & 13 meters .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1046 Date: 31-Mar-2014 Monday

Ricardo , Marco , Andrews , & Ron had to work on house keeping . They had to vacuum , clean the site , work with the other crews , assemble , disassemble scaffolds where is required , bring materials to the site & pull excess materials out of the site .

Certified Coating had to stop due to the weather conditions . Crews had to wrap up . They left at 1:00 PM.

Joe was on the site . He had to work with the painters . Check Joe 's report for the painters detailed activities .

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	MANUEL ROBIANCO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0660562		8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0650562		8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

BALLARD DIVING & SALVAGE

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1046 **Date:** 31-Mar-2014 **Monday**

2296	WELDER, 600 AMP		4.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2295	WELDER, 600 AMP		4.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP		4.00	0.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Semi-Skilled Laborer	JNM	ARTURO SEGURA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	JORGE FLORES RAMERO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Painter	JNM	JUSTIN SILVA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Painter	JNM	RON PUBB	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
*E0760562							No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0750562							No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0700562							No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00		No	<input type="checkbox"/>
300	BLAST POT						No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00		No	<input type="checkbox"/>
AC256	825 COMPRESSOR						No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00		No	<input type="checkbox"/>

