



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1051 Const Calendar Day: 672 Date: 07-Apr-2014 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 03:00 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition
			Wind & Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on the skirt top plate & work on miscellaneous activities . They started at 7:35 AM.

Donald , Paul , & Reggie had to prepare their tools , equipments , reroute the air & power lines . They were done at 8:00 AM

Crews continued to work on the East center skirt top plate . They had to set the top plate washers , stab the 160 mm. bolts GHDM 220162 , place the washers & nuts . Crews had to grind few holes on the skirt plate in order for the bolts to fit properly . They started at 7:40 AM. Crews were done at 2:00 PM.

After that , crews had to snug the top bolts to bring the iron tight between the layers. They started at 2:15 PM.

Brian was on the site . He had to work on the skirt plate with the crews .

Ryan had to operate the Grove crane . He had to fly materials to Certified Coating crews . Justin had to work on the barge rigging materials & he had to work with the other crews .

Tower crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

Certified coating crews came to the site at 7:15 AM. Crews had to work on the inside the tower shafts & cells They had to clean , vacuum , spot blast , & paint . Crews had to prepare their equipments, hoses , & gears . They were done at 8:00 AM.

Tony & Bill had to work on the barge . They had to monitor the equipments & they had to work with the other crews .

Francisco , Jorge , & Roberto had to spot sand blast , clean , & paint. & they had to work on the repair & touch ups between 3 & 9 meters .

Andrews , Marco , Ricardo , & Ron had to work with all crews , vacuum , clean inside the cells & tower shafts , & they had to disassemble the scaffold where is required

Joe was on the site . He had to work with the painters . Check Joe 's report for the painters detailed activities .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1051

Date: 07-Apr-2014

Monday

Certified Coating crews were done at 3:00 PM. crews left at 3:10 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	RYAN OKU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002321	Equipment, Crane, 90 Ton Rough Terrain	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Semi-Skilled Laborer	JNM	ARTURO SEGURA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	BILL GREENWOOD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
*E0700562		8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
300	BLAST POT	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
AC256	825 COMPRESSOR	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1051

Date: 07-Apr-2014

Monday

