



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 454 Const Calendar Day: 674 Date: 09-Apr-2014 Wednesday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 10:00 am 01:00 am Break: 06:30 Over Time: 01:30  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Cool, low fog at night

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 Escort PB desginers to inspect WB DIP piping. Track progress of FWS mechanical piping installation. Misc MEP paperwork and write diaries. Bootleg response to RFI 3625 sent to ABF/FWS. ABF submitted preliminary pay request for Estimate 90.

**CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128**  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	6.00	0.00	0.00	6.00		<input type="checkbox"/>

**Diary:** Dispute  
**Bike Path Piping 001 0-MPI-ELS.339**  
 The FWS crew (Narciso Biagi, Tim Esquivel, Josh Johnson) arrived at Pier 7 at 2000 and began welding piping off-sets for the piping above the deck. The lane closure of the #5 lane of the EB bridge began at 2300 and the crew arrived at PP 128 at 2330, working on the laying out the piping and temporary hanger supports until the end of shift.  
 Tom Colombo arrived at 2130.  
 The crew used three crew trucks, a 2.4 HP generator, a 200 volt welder, and small tools in performance of this operation.  
 Mobilization to and demobilization from the bridge will be paid under this CCO and not CCO 354.  
 A bootleg response to RFI 3625 was sent to ABF via email and given directly to FWS such that FWS could begin the work detailed in that RFI before a formal response. However, after FWS be working on this, based on the preliminary approval, PB changed their position and required that the PS-6 be moved instead of the piping.

**CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer**  
 F.W. SPENCER AND SON, INC

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 454

Date: 09-Apr-2014

Wednesday

---

**Diary:**

Dispute

**Change of Character**                      **001**    0-FWS-ELS.354

The tow behind port-a-potty and the light tower used in this night's operation will be paid as monthly rental under CCO 354 change of character.                     

Mobilization and demobilization will be paid under CCO 339.