



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 465 Const Calendar Day: 679 Date: 14-Apr-2014 Monday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 11:00 pm Break: 05:30 Over Time: 01:30
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition PS, Cool

Working Day If no, explain:

Diary: Dispute
General Comments
 Bill Casey Staff Meeting 0800-0900. Process RFI 3623. Track progress of FWS CCO 339 work. Misc MEP peperwork, process extra work bills, and write diaries.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
 F.W. SPENCER AND SON, INC

CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute

Booster Pump Piping 001 0-MPI-ELS.339

I arrived at Pier 7 a 1930. The FWS crew was in their yard welding spool sections of 4" CA and 2 1/2" DW lines to be installed under the bike path at the expansion loop at PP128.

Tim Esquvel was welding the 4" CA spool, with Josh Johnson and Narciso Biagi assisting. Narciso B. told me that they had requested welding QC inspection, but no inspector was on sight. He said they would do as much as they can (tack welding, grinding, etc.) until the inspector shows up. Sal Merino, Leyland Saylor, arrived at 2100 to perform QC inspection of the welding.

The crew used a 200 volt welder, a 2.5 HP generator, small tools and two crew trucks in performance of this day's work.

The crew used a rental light tower which uses approximately 5 gallons of gas per shift. The light tower is paid by invoice under CCO354. The gas can be paid under CCO 354 or CCO 339.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer
 F.W. SPENCER AND SON, INC

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 465 Date: 14-Apr-2014 Monday

Diary:

Dispute

Mechanical Change of 001 0-FWS-ELS.354

There was no mobilization today due to the crew working in the yard.

The crew used a light tower, and a port-a-potty on a trailer for the shift which will be paid under CCO 354.

