



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 281 Const Calendar Day: 689 Date: 24-Apr-2014 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activites

Tower Work Activities:

Date Worked: 24-Apr-2014

Quality Assurance Inspector (QA-METS): Stuart Ross

Quality Control (QC) Present: Yes

* Tower Cleaning Work (by ABF):

Cleaning Crew: John La Rosa, Javier Medina, Joseph Ruiz & Danny Schwartz (4 Labores)

Worked Location: Tower Elevations 127 through 139

Work Description: Continued cleaning all of the lower surfaces to remove the rust staining – White Ox Rust Remover (Powder) used.

* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

Paint Crew: 2 Painters for paint application

Worked Location: Tower Elevations 131 down to elevation 119

Work Description: Hand sanding of rusted area using MEK, clean rags and then spot primed the cleaned area

* Tower External Access System Set Up Work (by ABF):

Set Up Crew: James Sturgeon, Obra Paulk, Jonathan Canites, Rene Esquivel, Rogelio Ruiz (5 Persons) - on going work

