



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 505 Const Calendar Day: 690 Date: 25-Apr-2014 Friday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: No Inspection
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition not recorded

Working Day If no, explain:

Diary: Dispute
General Comments
 No inspection today because I was on vacation. The FWS crew worked from a night closure of the #5 lane of the EB bridge working the bike path expansion loop. I signed an extra work bill on 5/2/2014 for the detailing of the CCO 339 plan sheets. The work outlined in the extra work bills is reasonable following inspection of the work after the fact.

CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128
 SMITH-EMERY SF

Labor			RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	SALVADOR MERINO	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Certified Welding Ins	OTH	BONAFACIO DAQUINAG	7.00	0.00	0.00	7.00		<input type="checkbox"/>

Diary: Dispute
Bike Path Mechanical Expansion Loop
 001 0-MPI-ELS.339
 Sal Marino provided the welding QC on the welding of the stiffeners on the PS-35 support beams, as detailed in the plan sheets for CCO 339.
 Bonifacio Daquinag provided welding QC on the FWS CCO 339.

CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128
 F.W. SPENCER AND SON, INC

Labor			RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	2.00				<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	2.00				<input type="checkbox"/>

Diary: Dispute
Bike Path Mechanical Expansion Loop
 001 0-MPI-ELS.339
 The FWS crew, including Josh Johnson and Tim Esquivel, worked from a night closure of the #5 lane of

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 505 Date: 25-Apr-2014 Friday

CCO-367 Bid Item: 001 0-PCR-EFA.367 Pipe Interference with Cable Railing

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Tony Miranda	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Diary:

6" DIP/cable rail post interference **001** 0-PCR-EFA.367

Dispute

James Benninghove and Tony Miranda spent 2 hours relocating the gate post at the north side of CB 17 to remove the interferences between the gate post and 6" CCSF Reclaimed Water Line.

The crew used small tools and a crew truck in performance of this operation.