



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 286 Const Calendar Day: 695 Date: 30-Apr-2014 Wednesday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80
 Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

Tower activites

Tower Work Activities:

Date Worked: 30-Apr-2014

Quality Assurance Inspector (QA-METS): Stuart Ross

Quality Control (QC) Present: Yes

Refer to QA Stuart Ross's report for detail.

* Tower Cleaning Work (by ABF):

Cleaning Crew: Dale Harris, Javier Medina, Joseph Ruiz, Danny Schwartz, Guillermo Limon (5 Labores, for 10 hours work)

Worked Location: Tower Elevation 131.

Work Description: Continued cleaning all of the tower surfaces to remove the rust staining - White Ox Rust Remover (Powder) used.

* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

Paint Crew: 3 painters performed paint application on inside the south tower from elevation 150 to 155, as well as the elevation 138 double diaphragm space.

Work Description: Hand sanding of rusted area using MEK, clean rags and then spot primed the cleaned area. After touch ups were performed, the area on elevation 150 appeared to be acceptable. After 3 PM, crew went up on the tower to elevation 155, and prepared six newly welded mounting plates for the elevator gates on the north side of the tower between the north and west tower shafts.

* ABF IRW Works: Tower External Access System set up, cutting façade deck plates to widen the opening for the elevator & others

IRW crew continued working on tower external access system set up. They also began preparations for widening the elevator shaft through the façade plates, as per RFI 3630. They began cutting with a plasma cutter on the upper deck plate of the elevation 139 façade (worked 8 hours today).

* QAI Stuart also noted that all four of the cable shrouds showed minor top coat damage from the IRWsworkers, who were stepping on the side edges of the shroud in order to hang rigging for the spiders and cleaning operation. The damage appeared to be limited to the top coat of DTM white finish coat.

| | | | |
|-----------|---------------|---------------|------------------------------------------------------------------------|
| 04-0120F4 | Bid Item: 053 | T-L01-DSE.053 | Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower) |
|-----------|---------------|---------------|------------------------------------------------------------------------|

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 286

Date: 30-Apr-2014

Wednesday

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|------------------------------------------------|-------|--------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Safety Coordinator | OTH | GREG ANDERSON | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | MICHAEL JIMENEZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | KYLE CROWLEY | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ERNEST CONNER | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RANDY CLAYBORN | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | GUOWU CHEN | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | PAUL FAMBRINI | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | STANLEY DALIE | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | RICHARD GARCIA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | Tony Miranda | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Operator | JNM | JUSTIN GARRETT | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Welder | APP | Reggie Humphry | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | BRENDON CHAPMAN | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | MAN CHUN MA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | JOSE TORRES | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CHRISTOPHER BOWLES | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | DONALD PLUMB | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | Zach MacDonald | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | VICTOR HERNANDEZ | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | DANNY SCHWARTZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JOSEPH RUIZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JAVIER MEDINA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | FOR | JOHN ROSAS | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | GUILLERMO LIMON | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | ROGELIO RODRIGUEZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | ERIC SPARKS | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JOSE AVILA | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | GEN | AARON KENT | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROGELIO RUIZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RENE ESQUIVEL | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JONATHAN CANITES | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | OBRA PAULK | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | JAMES MIRANDA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | JAMES BENNINGHOVE | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | JAMES STURGEON | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS MONTEJANO | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
|------------------------------------------------|-------------------|--------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| *E0020562 | WELDING EQUIPMENT | | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | | |
| *E0030562 | WELDING EQUIPMENT | | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | | |
| *E0010562 | WELDING EQUIPMENT | | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | | |
| 2292 | WELDER, 600 AMP | | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | | |
| 2293 | WELDER, 600 AMP | | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | | |

