



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 287 Const Calendar Day: 696 Date: 01-May-2014 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Clear

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activites**

Tower Work Activities:

Date Worked: 1-May-2014

Quality Assurance Inspector (QA-METS): Stuart Ross

Quality Control (QC) Present: Yes

\* Tower Cleaning Work (by ABF):

Cleaning Crew: Dale Harris, Javier Medina, Joseph Ruiz, Rogelio Rodriguez, Carlos Montejzano, Jose Avila & Rene Esquivel (7 Labores, for 10 hours work)

Work Description: Continued cleaning all of the tower surfaces to remove the rust staining - White Ox Rust Remover (Powder) used.

QA (Stuart) met with Levi Gatsos (AB/F Field Engineer) and discussed the cleaning operations of the tower exterior. As the yellowing of the tower after being cleaned is becoming an issue, both sides tentatively agreed on preliminary inspections for cleanliness followed by a secondary inspection after 7 days, to ensure that proper rinsing was accomplished, which would eliminate the yellowing affect caused by the White Ox cleaning agent. Mr. Gatsos asked the cleaning personnel to water wash some yellowing areas again at elevation 143, skin E of the east shaft. They also discussed the ongoing steel cutting of the elevator facades, as well as drilling holes for the spider cables, which would contribute to the rust staining of the tower; Mr. Gatsos concluded that the cleaners would inevitably need to return to some elevations and clean again.

\* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

Per Stuart, three paint personnel who were working inside the south tower at elevation 135. The personnel were looking for missed areas from the previous paint crew, and when discovered, they hand sanded the rust followed by cleaning the areas utilizing MEK cleaning. Then they touched up utilizing a mechanically mixed kit of Interzinc 52 organic zinc rich epoxy. After touch ups were performed and these areas appeared to be acceptable, the personnel moved to the level below and continued the process.

Sage Ray (QC of C. C.C.) was present, and inspected the work of the personnel. The personnel worked from elevation 139 to elevation 123 performing touch ups of rusted areas; the levels were inspected upon completion, and appeared to be acceptable.

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Liu, Tai-Lin

**Diary #:** 287

**Date:** 01-May-2014 Thursday

Seven cleaning personnel working on the tower exterior from 0700 until 1730, and three paint application personnel on the interior from 0700 until 1530.

\* Tower External Access System set up works by ABF

IRW crew (5) continued working on tower external access system set up (worked 10 hours today).

**04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSEPH RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JOHN ROSAS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

---

### Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 287

Date: 01-May-2014 Thursday

---

2292	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
2293	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		