



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 494 Const Calendar Day: 701 Date: 06-May-2014 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Clear, cool, windy in afternoon

Working Day If no, explain:

Diary: Dispute
General Comments
 MEP staff meeting 0830-0900. Track progress of FWS mechanical piping and tower base dehumidification ductwork installation. Mechanical constructor coordination meeting 1300-1400. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
 F.W. SPENCER AND SON, INC

Diary: Dispute
Tower Base Dehumidification System 128 0-000-000.128
 Steve Gwizdak, Ignascio Aranda, and Josh Klatovich spent the shift removing their scaffolding in and equipment for the tower base. The process air ductwork is essentially complete, and the crew is awaiting the response to several RFIs before the can complete the work.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
10" DIP installation 001 0-MSI-EFA.187
 The FWS crew, including Josh Johnson and Tim Esquvel, working from the #1 lane of the EB bridge, spent the shift modifying the PS-22 similars per the direction given in the response to RFI 3616.
 The crew used a 2.5 HP generator, a 70 amp welding machine, and small tools in performance of this operation.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer
 F.W. SPENCER AND SON, INC

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 494 Date: 06-May-2014 Tuesday

Diary:

Dispute

Mechanical Change of **001** 0-FWS-ELS.354

To perform the day's operations, the FWS crew worked from a day closure of the #1 lane of the EB bridge. Mobilization to and from the job site will be included in the CCO 187 work for the day.

To perform the day's the crew used a port-a-potty on a trailer which is covered as CIC under CCO 354.