



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 296 Const Calendar Day: 711 Date: 16-May-2014 Friday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80
 Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

Tower Activites

Tower Work Activities:

Date Worked: 16-May-2014, Friday
 Quality Assurance Inspector (QA-METS): Stuart Ross
 QAI worked Hours: 06:00 - 14:30
 Quality Control (QC) Present: No

Refer to QAI Stuart's diary for detail.

* Tower Cleaning Work by ABF, CCO # 356):

Cleaning Crew: John Larosa, Joseph Ruiz, Guillermo Limon, Rogelio Rodriguez, Carlos Montejzano, James Stureon, Jose Avila, Aurelio Rodriguez, Luis jimenez, Fabiano Rodriguez (not in PMIV system), Javier Medna & Danny Schwartz (12 Labores, for 10 hours work today; 06:00 - 16:30)

Worked Location:

- Cleaning personnel who were working at multiple elevations of the tower in order to remove rust staining.
- Three personnel cleaning the C and D faces of the east tower shaft at elevation 89
 - One personnel was cleaning skins B of the south and west tower shafts at elevation 109
 - Two personnel were cleaning the east façade face of elevation 119
 - Three personnel was cleaning all skin A and E faces, decks, and overheads of elevation 135
 - Three personnel were cleaning skins C and D of the south tower shaft at elevation 143.

QAI Stuart inspected skins C and D of the south tower shaft from the grillage of elevation 148 down to elevation 119, including the west half of the southern façade faces, all of which appeared to be acceptable. Stuart then inspected skins B of the east and north shafts from elevation 147 down to elevation 119, including the east façade faces, which all appeared to be acceptable.

* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

There were seven paint personnel worked from 0600 until 1430.

- Paint application personnel who were working inside the south tower shaft from elevation 89 down to elevation 77. After lunch this QAI inspected from elevation 89 down to elevation 82, which appeared to be acceptable after additional touch ups were performed.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 296

Date: 16-May-2014 **Friday**

- Second group of paint personnel, who were working on the exterior of the tower. The personnel were power tooling all mechanical damages at elevation 139 on skins A and E of the north, east, south, and west tower shafts and decks. The personnel did not remove any deck grating, nor did they prepare the ladders and hand rails at this time.

* Tower External Access System set up & helping tower elevator installation works by ABF

No works today

*** See Tower External cleaning sign-off sheet for all the performed cleaning & paint repair area accepted by QA METS and CT.

*** QAI Stuart noted that several paint personnel were priming at elevation 89 splice plate # 3, although the surface preparation had not been completed; QAI recommended to Ernie Solon (Work leader of C.C.C.) that the paint personnel at elevation 89 stop priming until the remainder of the surface preparation has been completed. Mr. Solon complied and the personnel went down to a lower elevation to continue applying the primer.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOHN LAROSA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	DALE HARRIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSEPH RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 296 **Date:** 16-May-2014 **Friday**

Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JOHN ROSAS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
2292	WELDER, 600 AMP						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
2293	WELDER, 600 AMP						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>