



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 257 Const Calendar Day: 714 Date: 19-May-2014 Monday
 Inspector Name: Woo, Laraine Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 02:30 PM Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 04-Jun-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition clear, strong wind, mild

Working Day If no, explain:

Diary:	Dispute
CCO #356 Tower Cleaning	<input type="checkbox"/>
May 19, 2014	
SAS – Tower	
Weather: clear, strong wind, mild	
Location: T1	
Tower cleaning/painting	
Work Hours: 0600 to 1430	
ABF labors continued washing/cleaning tower.	
LaborsLocationDescription	
James Sturgeon TowerForeman	
Victor Hernandez TowerCleaning exterior	
Jose Avilla Jr. South ShaftCleaning exterior 77-89m	
Carlos Montejano South ShaftCleaning exterior 77-89m	
Javier Medina South ShaftCleaning exterior 77-89m	
Danny Schwartz @ 131mCleaning interior	
Guillermo Limon TowerCleaning interior	
Rogelio Rodriguez East ShaftCleaning exterior 77-89m	
Aurelio Rodriguez East ShaftCleaning exterior 77-89m	
Luis Jimenez TowerCleaning interior	
Fabiano Rodriguez East ShaftCleaning exterior 77-89m	
Certified Coating:	
PaintersLocationDescription	
Rafael Serano 139m/143m interiorPrepping/touch up	
Cory Reese 139m/143m interiorPrepping/touch up	
Atlantic Plant Services:	
PaintersLocationDescription	
Ernie Solon South Shaft interior 77mPrepping for painting	
Juan Villalobos East Shaft interior 99mPrepping for painting	
Johnny Fagundes East Shaft interior 99mPrepping for painting	
Jeffrey Greshan South Shaft interior 77mPrepping for painting	
Anwar Azeez South Shaft interior 77mPrepping for painting	
Daniel Rosales South Shaft interior 77mPrepping for painting	

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Woo, Laraine **Diary #:** 257 **Date:** 19-May-2014 **Monday**

(See attachment)

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			

CCO-321	Bid Item: 001	0-BDW-EFA.321	IERBYS Building Work
AMERICAN BRIDGE/FLUOR, A JV			