



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 299 Const Calendar Day: 716 Date: 21-May-2014 Wednesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 13-Sep-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

tower activites

Tower Work Activities:

Date Worked: 21-May-2014, Wednesday
 Quality Assurance Inspector (QA-METS): Stuart Ross
 QAI worked Hours: 06:00 - 14:30
 Quality Control (QC) Present: No

Refer to QAI Stuart and Larain's diaries for detail.

* Tower Cleaning Work by ABF, CCO #382):

Cleaning Crew: James Stureon, Victor Hernandez, Jose Avila Jr., Carlos Montejzano, Rogelio Rodriguez, Aurelio Rodriguez(not in PMIV system), Guillermo Limon, Fermin Medina, Javier Medina, Danny Schwartz, Luis jimenez, Fabiano Rodriguez (not in PMIV system) (12 Labores, for 10 hours work today; 06:00 - 16:30).

Worked Location:

AB/F cleaning crew were working at multiple elevations of the tower in order to remove rust staining.

- There were two personnel cleaning the east façade face of elevation 65 and the B faces of the north and east shafts
- Three personnel were cleaning the C and D faces of the south tower shaft at elevation 77
- Two personnel were cleaning the west façade face of elevation 99 and the B faces of the west and south shafts
- There were four personnel cleaning the A and E shaft faces, decks, and overheads of elevation 127, and
- One cleaner working on the A and E faces, decks, and overheads of elevation 131

QAI Stuart inspected the south and west shaft parapets, which appeared to be acceptable. Stuart then inspected all A and E faces, decks, and overheads of elevation 131, which appeared to be acceptable after some additional cleaning.

* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

There were ten paint personnel worked from 0600 until 1430, and one panter (Anwar Azeez) worked 4 hours today.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 299

Date: 21-May-2014 **Wednesday**

Paint Crew: Rafael Serano, Cory Reese, Cory Robinson, Luis Paniaqua, Abraham, Ernie Solon, Juan Villalobos, Johnny Fagundes, Anthony Rodriguez, Anwar Azeez, Daniel Resales

Paint crew were working at various locations of the tower.

- There were five personnel in the east shaft from elevation 150 down to elevation 135 for the surface preparation. After surface preparation, the personnel cleaned the prepared areas and clean cloths as per the SSPC SP 1 level of solvent cleaning, and then spot primed the cleaned areas.
- There were two personnel working on a swing stage inside the elevator shaft.
- There were two personnel who began working in the north tower shaft from elevation 150 down to elevation 139.
- There was one person working at elevation 135, who continued to SSPC SP 3 power tool the mechanical damages of the decks, A and E faces, and overheads.

* Tower External Access System set up & helping tower elevator installation works by ABF

No works today

*** See Tower External cleaning sign-off sheet for all the performed cleaning & paint repair area accepted by QA METS and CT.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FERMIN MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2292	WELDER, 600 AMP	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2293	WELDER, 600 AMP	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE

CERTIFIED COATINGS COMPANY

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 299

Date: 21-May-2014 Wednesday

04-0120F4	Bid Item: 078	T-L05-ENE.078	Tower Lift 05 External Paint Tower NE
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 078	T-HEA-ENE.078	Tower Head External Paint Tower NE
CERTIFIED COATINGS COMPANY			