



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 275 Const Calendar Day: 739 Date: 13-Jun-2014 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:30 AM 04:00 PM Break: 00:30 Over Time:
Federal ID:
Location:
Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, light wind, mild

Working Day [checked] If no, explain:

Diary:

Dispute

CCO #382 Tower Cleaning

[checkbox]

June 13, 2014
SAS - Tower
Weather: clear, light wind, mild

Location: T1
Tower cleaning/painting
Work Hours: 0600 to 1530**
ABF labors continued washing/cleaning tower, and moving swing stages to 109/99m.
LaborsLocationDescription
James SturgeonForeman
Javier MedinaTower Cleaning tower interior 109/119m
Danny SchwartzTower Cleaning tower interior 109/119m
Guillermo LimonTower Cleaning tower interior 109/119m
Rogelio RodriguezTower Cleaning tower interior 109/119m
Aurelio RodriguezTower Cleaning tower interior 109/119m
Luis JimenezTower Cleaning tower interior 109/119m
Fermin MedinaTower Cleaning tower interior 109/119m

Certified Coating:
PaintersLocationDescription
Francisco SeranoforemanPaint repair
Rafael SeranoNE tower facade/strutPaint repair
Daniel RosalesNE tower facade/strutPaint repair
Cory ReeseEast tower facadePaint repair
Mike WoodnancyEast tower facadePaint repair
Ronald GlennSW tower facade/strutPaint repair
Ron BubbSW tower facade/strutPaint repair
Cory RobinsonSouth tower facadePaint repair
Antolio RodriguezSouth tower facadePaint repair
Amando AbitiaSouth Tower face APaint repair
Oscar SalazarSouth Tower face APaint repair
Robert GonzalesTowerAssisting painters to tie off spiders

PaintersLocationDescription
*Ernie Solon East Shaft interiorPaint repair

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 275

Date: 13-Jun-2014

Friday

*Juan VillalobosEast Shaft interiorPaint repair
*Anwar AzeezEast Shaft interiorPaint repair
*Anthony KennyEast Shaft interiorPaint repair
*Johnny FagundesEast Shaft interiorPaint repair
* Abraham VenturaNorth Shaft interiorPaint repair
*Joseph CastroNorth Shaft interiorPaint repair
*Joey WilliamNorth Shaft interiorPaint repair
+2North Shaft interiorPaint repair
*0600 to 1430 (8 hours)
**An accident happened right after 1400hr inside west tower shaft. A labor (Fermin Medina) fell 6ft off the ladder. Contractor ordered everyone off the tower by 1430.

(see attachment)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

AMERICAN BRIDGE/FLUOR, A JV