



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:28 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 547 Const Calendar Day: 751 Date: 25-Jun-2014 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition overcast, low fog, cool

Working Day If no, explain:

Diary: Dispute
General Comments
Track progress of FWS sump pump installation in the tower base. Track progress of FWS dehumidification system installation in the tower base. Check repair of booster pump. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
F.W. SPENCER AND SON, INC

Diary: Dispute
Dehumidification System 128 0-000-000.128
Steve Gwizdak, Ignascio Aranda, and Josh Klotovich spent the shift installing the register boxes a the terminations of the process air supply ducts at various locations in the tower base.

04-0120F4 Bid Item: 129 0-000-000.129 BOOSTER PUMP STATION
F.W. SPENCER AND SON, INC

Diary: Dispute
Booster Pump 129 0-000-000.129
During the week of June 16, rusty water was noted around the base of the booster pump at Tower Elevation 53. More water was noted on 6/23/2014. ABF/FWS was informed of this. A technician from Cal Hydronics was on site today to repair the leak in the booster pump system. The technician found a filling that had been removed, and which was leaking. The fitting was replaced and the leak repaired.

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
CERTIFIED COATINGS COMPANY

Diary: Dispute
Tower Base MEP-Sump Pump 001 T-MEP-ALS.079
The CCC crew spent several hours blasting and priming the supports for the tower base sump pump discharge piping, fabricated on 6/24/2014.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 547 Date: 25-Jun-2014 Wednesday

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	6.00	0.00	0.00	6.00		<input type="checkbox"/>

Diary:

Tower Base MEP-Sump Pump 001 T-MEP-ALS.079

The FWS crew, including Josh Johnson and Tim Eqsuivel, spent the shift moving equipment and material to the tower base for the installation of the Sump pump and associated piping. The afternoon shift was spent laying out the piping.

Dispute

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 AMERICAN BRIDGE/FLUOR, A JV

Diary:

Tower Base Dehumidification 001 0-MSI-EFA.187
System

The ABF welders spent half a shift reinstalling the tower skirt door lock per the direction given in RFI 3642. The door lock was removed to allow FWS to install the dehumidification unit though the access hatch in the tower skirt.

Dispute

CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128
 CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	Corey Reese	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Bike Path Mechanical 001 0-MPI-ELS.339
Expansion Loop

Corey Reese, Corey Robinson, and Mike Woodmansee spent the shift completing the prining of the welds used to install the pipe supports for the bike path expansion loop at hinge AE, and the associate piping. The pipe supports were installed per the direction given in the CCO 339 plan sheets, and painting was directed in the signed CCO 339 package.

Dispute

CCO-367 Bid Item: 001 0-PCR-EFA.367 Pipe Interference with Cable Railing
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Diary:

6" DIP/cable rail post 001 0-PCR-EFA.367
interference

Dispute

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 547

Date: 25-Jun-2014

Wednesday

Tom Colombo, Bill O'Sullivan, and I met at the base of Pier W2 at 1030, then took the elevator up to CB-1. Starting at CB-1, we walked the length of the bridge deck, noting the locations where there was an interference between the 6" CCSF Reclaimed Water Main and the cable rail posts and CB gate posts, and which PS-3s at the PS-5 locations would have to be moved.

We noted each location, recorded them, then returned to CB-1 at approximately 1135. Commute to and from Pier W2 from Pier 7 was approximately 20 minutes each way, for a total of 2 hours of CCO 367 work.