



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 596 Const Calendar Day: 753 Date: 27-Jun-2014 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Not recorded

Working Day [checked] If no, explain:

Diary: Dispute
General Comments
MEP CCO meeting 0900-1000. Track progress of CCC 339 painting of pipe supports and piping. Misc MEP paperwork and write diaries.

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
F.W. SPENCER AND SON, INC
Diary: Dispute
Sump Pump at tower base 001 T-MEP-ALS.079
The FWS crew continued to work on the installation of the tower base sump pump throughout the shift.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
F.W. SPENCER AND SON, INC
Diary: Dispute
CB 19 Expansion Loop 001 0-MSI-EFA.187
During previous inspections, it was noted that the elbow flange for the 12" CCSF Water Main on the east side of the expansion loop was sitting on the top of the CB 19 deck.
RFI 2649R03 was written to propose a design solution which was approved.
Bob Kick and Tom Colombo requested that this work be CCO 187 extra, which was rejected because the pipe is not seated in the PS-11 because the adjacent flange elbow is sitting on the deck. Earlier revisions of RFI 2649 asks for the Department's approval of the FWS layout, but the layout did not take into consideration the size of the flange.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
AMERICAN BRIDGE/FLUOR, A JV
Diary: Dispute
Tower Base Dehumidification System 001 0-MSI-EFA.187

**Daily Diary Report by Bid Item**

**Job Name:** 04-0120F4    **Inspector Name** Feather, Bernard    **Diary #:** 596    **Date:** 27-Jun-2014    **Friday**

ABF ironworkers welded the lock Elevation 9

**CCO-339**      **Bid Item:** 001      **0-MPI-ELS.339**      **Modify Piping at PP128**  
CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	APP	ALFREDO GUTIERREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RAMON GUITTEREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

**Bike Path Mechanical**                      **001**    **0-MPI-ELS.339**  
**Expansion Loop**

Alfredo and Ramon Gutierrez and Mauricio Ayala spent the shift continuing the painting of the CCO 339 pipe supports and associated piping.

Dispute

