



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 595 Const Calendar Day: 757 Date: 01-Jul-2014 Tuesday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: No Inspection  
 Shift Hours: Break: Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: Status: Submit

**04-0120F4**  
**04-SF-80-13.2/13.9**  
**Self-Anchored**  
**Suspension Bridge**

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Not recorded

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 I did not perform inspection because I was on vacation. Ken Chan performed the overnight inspection of the FWS CCO 367 work. CCC painters continued the painting of the CCO 399 installed pipe supports.

**CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128**  
 CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	LUIS VENTURA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	OSCAR SALAZAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	JUAN SALAZAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	ALFREDO GUTIERREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**Bike Path Mechanical Expansion Loop** **001 0-MPI-ELS.339**  
 The CCC crew, including M. Ayala, spent the shift putting the finish coat of bridge paint on the pipe supports installed per the direction given in CCO 339, and cleaning the bike path bottom deck to removed the welding staining.  
 While I did not perform inspection, the work described is consistant with work I did inspect previous.

**CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer**  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:** Dispute  
**Mechanical Change of** **001 0-FWS-ELS.354**  
 Mobilizatoin to and from the bridge will be paid under the CCO 367 work for this shift.

