



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:26 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 318 Const Calendar Day: 758 Date: 02-Jul-2014 Wednesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Clear

Working Day  If no, explain:

### Diary:

Dispute

#### Tower Activites

Tower Base Works:

\* CCC painting works:

- Talked to METS Joe and CCC Tony to obtain the work status.

- CCC completed first paint coating on the bottom skirt strip.

- CCC continued working touch-up works inside the tower skirt, METS inspector Joe was watching & checking that work today.

Paint Crew: Billy Gatewood, Recavdo Pasalla (paint forman), Javier Alvag, Edilberto Leon & Tony Katrones (Superintendent).

\* Did not see ABF cleaning crew at tower base area, might be working cleaning work inside the tower shafts between 13m to 53 m area. Did not see the ABF's labores working on exterior cleaning work about 53 meter area at the time I were there.

ABF's crew: Rogelio Rodriguez, Aurelio Rodriguez (not in PMIV system), Guillermo Limon (Labor Forman), Javier Medina, Danny Schwartz.

\* Performed paper work including RFI/Submittal PMIV works at the office, I will not come in tomorrow due to my doctor appointment for my annual check up.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Liu, Tai-Lin    **Diary #:** 318    **Date:** 02-Jul-2014    **Wednesday**

Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
2292	WELDER, 600 AMP						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
2293	WELDER, 600 AMP						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 078</b>	<b>T-L01-ENE.078</b>	<b>Tower Lift 01 External Paint Tower NE</b>					
CERTIFIED COATINGS COMPANY								
<b>04-0120F4</b>	<b>Bid Item: 078</b>	<b>T-L05-ENE.078</b>	<b>Tower Lift 05 External Paint Tower NE</b>					
CERTIFIED COATINGS COMPANY								
<b>04-0120F4</b>	<b>Bid Item: 078</b>	<b>T-HEA-ENE.078</b>	<b>Tower Head External Paint Tower NE</b>					
CERTIFIED COATINGS COMPANY								
<b>CCO-355</b>	<b>Bid Item: 001</b>	<b>0-CIC-EFA.355</b>	<b>CIC - Elevator Impacts - USA Hoist</b>					
AMERICAN BRIDGE/FLUOR, A JV								

**Attachment**



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 318

Date: 02-Jul-2014

Wednesday



METS paint inspector Joe prepared getting into the base to check the touch-up repair work inside tower base



There are few area such as skirt bolting area need to be touch-up



CCC applied one coating paint on the bottom skirt strip



Did not see painter working on exterior of tower shaft (about 53 meter)



Tower east side opening area - see dehumidifier output duct exit (3)



CCC Tony & Billy were checking the paint area along the bottoting strip area - south of tower