



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 665 Const Calendar Day: 763 Date: 07-Jul-2014 Monday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: No Inspection  
 Shift Hours: Break: Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition not recorded

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 I did not inspect today because I was on vacation. Ken Chan, CT, provided the overnight inspection of the CCO 367 work by FWS.

**CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer**  
 F.W. SPENCER AND SON, INC

**Diary:** Dispute  
**Mechanical Change of 001 0-FWS-ELS.354**  
 Mobilization to and from the work locations on the bridge from Pier 7 will be paid under the CCO 367 work for the shift.   
 In addition to the equipment used in performance of the work, the crew used a towed port-a-potty and a light tower which will be paid via monthly invoice under CCO 354.

**CCO-367 Bid Item: 001 0-PCR-EFA.367 Pipe Interference with Cable Railing**  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**Diary:** Dispute  
**6" DIP/cable rail post interference 001 0-PCR-EFA.367**  
 Naciso Biagi and Tim Esquivel spent the shift mobilizing to a closure of the #1 lane of the WB bridge and performed CCO 367 work to shift the 6" CCSF Reclaimed Water Main away from the cable rail posts, then demobilizing back to Pier 7. Tom Colombo assisted as general foreman for 4 hours.   
 The pipefitters union agreement give the pipefitters 8 hours of pay for 7 hours of work and a 12% hourly pay differential for working at night.  
 The crew used one crew trucks for 7 hours, one crew truck for 4 hours, and a welding machine as a

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 665

Date: 07-Jul-2014

Monday

---

generator in the performance of this work.

I did not inspect because I was on vacation. Ken Chan, CT performed the inspection for the shift. His diary is as follows:

Crew started at 8:55pm at cross beam 15 on WB; At around 11:00pm, moved to CB 14; At around 1:00am, moved to CB 13. The work was to reposition the 6" water pipe away from the gate's posts behind the barrier rail. Crew was completely off the bridge by 2:45am.

FW Spencer crew and equipment - Tom Colombo(F), Tim Esquivel and Cheese Biagi; 2 pickup trucks, 1 light plant, 1 portable potty and tools.