



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 323 Const Calendar Day: 767 Date: 11-Jul-2014 Friday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 17-Aug-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80
 Precipitation Condition Clear

Working Day If no, explain:

| | |
|--|--------------------------|
| Diary: | Dispute |
| Tower Activites | <input type="checkbox"/> |
| Tower Base Works (7/11/14, Fine day today): | |
| * CCC painting works: | |
| - Talked to CCC Tony to obtain the work status, METS Joe did not show up today no other paint spector in the field. | |
| - CCC already moved to elevation 29 performing area preparation for painting at façade area. | |
| - CCC will start painting on elevation 18 & 23 meter façade area today and tomorrow as well. | |
| - CCC 4 painters worked 10 hours yesterday (except Tony, Marco & Javier - 8 hours). | |
| - They will work 10 hours today and 8 hours tomorrow (There will not have boat service after normal working hours). | |
| - Total 6 CCC painters worked today. | |
| Paint Crew: Billy Gatewood, Joege Flones, Javier Alvag, Edilberto Leon, Recardo Pasalla, Marco Ornungo & Tony Katrones (Superintendent). | |
| * Saw ABF cleaning crew at tower base area (above 53 meter exterior of shaft, See pictures) - Refer to Laraine's diary for detail. | |
| ABF's crew: Rogelio Rodriguez, Aurelio Rodriguez (not in PMIV system), Guillermo Limon (Labor Forman), Javier Medina, Danny Schwartz. | |
| * Saw 3 electrican worked on elevator area. | |
| * Crane operator Neil Caldwell & helper Justin at barge stand by for any lifting work needed. | |
| * Performed paper work including RFI/Submittal PMIV works at the office. Left office around 03:40 PM. | |

| | | | | | | | | |
|-----------------------------|---------------|---------------|---|--------|--------|-------|---------|---------|
| 04-0120F4 | Bid Item: 053 | T-L01-DSE.053 | Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower) | | | | | |
| AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Labor | | | | | | | | |
| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 323 **Date:** 11-Jul-2014 **Friday**

| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
|--|----------------------|----------------------|--|--------|--------|--------|--------------------------------|
| Ironworker | JNM | DONALD PLUMB | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | PAUL FAMBRINI | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | FERMIN MEDINA | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | GEN | AARON KENT | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | LUIS Jimenez | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | DANNY SCHWARTZ | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JAVIER MEDINA | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | GUILLERMO LIMON | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | ROGELIO RODRIGUEZ | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS MONTEJANO | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JOSE AVILA | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | VICTOR HERNANDEZ | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | FOR | JAMES STURGEON | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Equipment | | | | | | | Rental Company |
| Equipment ID | Description | | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Remarks |
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| *E0020562 | WELDING EQUIPMENT | | 0.00 | 0.00 | 0.00 | 0.00 | No <input type="checkbox"/> |
| *E0030562 | WELDING EQUIPMENT | | 0.00 | 0.00 | 0.00 | 0.00 | No <input type="checkbox"/> |
| *E0010562 | WELDING EQUIPMENT | | 0.00 | 0.00 | 0.00 | 0.00 | No <input type="checkbox"/> |
| 2292 | WELDER, 600 AMP | | 0.00 | 0.00 | 0.00 | 0.00 | No <input type="checkbox"/> |
| 2293 | WELDER, 600 AMP | | 0.00 | 0.00 | 0.00 | 0.00 | No <input type="checkbox"/> |
| 04-0120F4 | Bid Item: 078 | T-L01-ENE.078 | Tower Lift 01 External Paint Tower NE | | | | |
| CERTIFIED COATINGS COMPANY | | | | | | | |
| 04-0120F4 | Bid Item: 078 | T-L05-ENE.078 | Tower Lift 05 External Paint Tower NE | | | | |
| CERTIFIED COATINGS COMPANY | | | | | | | |
| 04-0120F4 | Bid Item: 078 | T-HEA-ENE.078 | Tower Head External Paint Tower NE | | | | |
| CERTIFIED COATINGS COMPANY | | | | | | | |
| CCO-355 | Bid Item: 001 | 0-CIC-EFA.355 | CIC - Elevator Impacts - USA Hoist | | | | |
| AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 323

Date: 11-Jul-2014

Friday



ABF's labores performed tower exterior cleaning work near 53 meter area



CCC Billy moved paint to the façade area on el. 18



New & old east span bridge



CCC painter mixed the paint ready for painting on elevation 18 façade area