



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 294 Const Calendar Day: 785 Date: 29-Jul-2014 Tuesday  
 Inspector Name: Woo, Laraine Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:30 AM 06:00 PM Break: 00:30 Over Time: 02:00

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition clear, light wind, warm

Working Day  If no, explain:

**Diary:**

Dispute

**CCO #382 Tower Cleaning**

July 29, 2014  
 SAS – Tower  
 Weather: clear, light wind, warm

Location: T1  
 Tower cleaning/painting  
 Work Hours: 0600 to 1830 (12 Hours)  
 ABF labors continued washing/cleaning tower.  
 LaborsLocationDescription  
 James SturgeonForeman  
 Javier Medina TowerCleaning Tower at 89m  
 Danny SchwartzTowerCleaning Tower  
 Guillermo LimonTowerCleaning tower  
 Rogelio RodriguezTowerCleaning Tower at 99m  
 Luis Jimenez TowerCleaning Tower at 89m  
 Victor Hernandez TowerCleaning Tower  
 Jose Jr. Avila TowerCleaning tower  
 \*Fabian Rodriguez TowerCleaning tower below 53m  
 Aurelio RodriguezTowerCleaning Tower at 99m  
 Carlos MontejanoTowerCleaning Tower at 99m  
 \*Juan Hernandez TowerCleaning tower below 53m  
 \*Juan Gutierrez TowerCleaning tower below 53m  
 \*Julio Hernandez TowerCleaning tower below 53m  
 \*Dave Draper TowerCleaning tower below 53m  
 Fernando ConterrasTowerCleaning Tower at 89m  
 Guillermo MedinaTowerCleaning Tower at 89m  
 \*Esquire Gomez TowerCleaning tower below 53m  
 \*Jose Avilla TowerCleaning tower below 53m  
 Jose AvalosTowerCleaning Tower  
 Jose PradoTowerCleaning Tower  
 Zhen Wen LiTowerCleaning tower  
 Tony MirandaTowerAssisting painters/labors  
 \* Below 53m

Painters:  
 Work Hours: 0600 to 1830 (12 Hours)

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Woo, Laraine

**Diary #:** 294

**Date:** 29-Jul-2014

**Tuesday**

Painters continued working on external paint repair. Approximate 40 painters worked on tower paint repair today. Approximate 10 of the painters came from after finishing shift at the service platform at about 1:30pm.

PaintersLocationDescription

Francisco Serano TowerPaint repair

Rafael Serano TowerPaint repair

Daniel Rosales TowerPaint repair

Cory Reese TowerPaint repair

Mike Woodnancy TowerPaint repair

Ronald Glenn TowerPaint repair

Ron Bubb TowerPaint repair

Cory Robinson TowerPaint repair

Rafael Ventura TowerPaint repair

Elmer Ayala TowerPaint repair

Sage Ray TowerPaint repair

Robert Gonzales TowerPaint repair

Ulrich Felix TowerPaint repair

Philippe Sanchez TowerPaint repair

Philippe Martinez TowerPaint repair

Alberto Serrano TowerPaint repair

Alfredo Gutierrez TowerPaint repair

Daniel Duran TowerPaint repair

Ramon Gutierrez TowerPaint repair

PaintersLocationDescription

Ernie Solon TowerPaint repair

Juan Villalobos TowerPaint repair

Anthony Kenny TowerPaint repair

Johnny Fagundes TowerPaint repair

Abraham Ventura TowerPaint repair

Joey William TowerPaint repair

(see attachment)

<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-116.067</b>	<b>Install &amp; Adjust PWS 116-120</b>
------------------	----------------------	----------------------	---

AMERICAN BRIDGE/FLUOR, A JV

<b>CCO-321</b>	<b>Bid Item: 001</b>	<b>0-BDW-EFA.321</b>	<b>IERBYS Building Work</b>
----------------	----------------------	----------------------	-----------------------------

AMERICAN BRIDGE/FLUOR, A JV

