



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 296 Const Calendar Day: 787 Date: 31-Jul-2014 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 04:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast then clear, light wind, warm

Working Day  If no, explain:

**Diary:**

Dispute

**CCO #382 Tower Cleaning**

July 31, 2014

SAS – Tower

Weather: overcast then clear, light wind, warm

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1430 (8 Hours)

ABF labors worked on miscellaneous housekeeping and cleaning.

LaborLocationDescription

James SturgeonForeman

Danny SchwartzTowerCleaning Tower

Rogelio RodriguezTowerCleaning Tower

Victor Hernandez TowerCleaning Tower

Jose Jr. Avila TowerCleaning Tower

Aurelio RodriguezTowerCleaning Tower

Carlos MontejanoTowerCleaning Tower

Julio Hernandez TowerCleaning Tower

Dave Draper TowerCleaning Tower

\* Only Victor's crew was working on tower today.

Painters:

Work Hours: 0600 to 1830 (12 Hours)

Painters continued working on external paint repair. 7 painters were above 53m. 2 painters at 150m +/- working on face c. 3 at 132m and 2 at 121m working on paint repair on tower struts.

(see attachment)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

AMERICAN BRIDGE/FLUOR, A JV

---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 296

Date: 31-Jul-2014

Thursday

---

