



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:52 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 300 Const Calendar Day: 793 Date: 06-Aug-2014 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 04:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition overcast then clear pm , light wind, warm

Working Day If no, explain:

Diary:

Dispute

CCO #382 Tower Cleaning

August 6, 2014

SAS – Tower

Weather: overcast, light wind, warm

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1430 (8 Hours)

ABF labors worked on miscellaneous housekeeping and moving swing stage. Obra's crew was on site to install the swing stage for the north and west tower shafts.

LaborsLocationDescription

James SturgeonForeman

Danny SchwartzTowerhousekeeping

Rogelio RodriguezTowerhousekeeping

Victor Hernandez Towerhousekeeping

Jose Jr. Avila Towerhousekeeping

Aurelio RodriguezTowerhousekeeping

Carlos MontejanoTowerhousekeeping

Julio Hernandez Towerhousekeeping

Dave Draper Towerhousekeeping

Obra PaulkTower(IW) Installing Swing Stages

Tony MirandaTower(IW) Installing Swing Stages

Jonathan CanitesTower(IW) Installing Swing Stages

Christoper BisknerTower(IW) Installing Swing Stages

+1 ironworkerTower(IW) Installing Swing Stages

Painters:

Work Hours: 0600 to 1830 (12 Hours)

There were about 5 painters (Sage Ray, Luis Panyaqua, Oscar Salazar, Manuel Barrios, Montecarlos) on the tower above 53m. (See QA, Stuart Ross's report).

(see attachment)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 300

Date: 06-Aug-2014 Wednesday

CCO-321	Bid Item: 001	0-BDW-EFA.321	IERBYS Building Work
AMERICAN BRIDGE/FLUOR, A JV			

