



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 577 Const Calendar Day: 794 Date: 07-Aug-2014 Thursday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Clear, warm

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 Track progress of the CCO 96 to lower the cable hand ropes along the west loop. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 096 0-UGR-000.096 Project Wide Under Ground  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	GEN	AARON KENT	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**West Loop Cable Hand Ropes 096 0-UGR-000.096**  
 The ABF crew spent the shift prepping and fitting up the hand rope extension plate for the west loop cable bands. The extension plates are needed to drop the hand ropes to avoid interferences between the hand ropes and the dehumidification ductwork.   
 The crew used a 125' manlift, a crew truck, and a mag drill in the performance of this work.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**Diary:** Dispute  
**Automatic Drains for CA lines 001 0-MSI-EFA.187**  
 The FWS crew, including Josh Johnson and Tim Esquivel, arrived at Pier 7 at 2000 on the night of August 7, 2014, then mobilized to a lane closure of the #1 lane of the WB bridge, arriving in the closure at 2100. The crew installed the automatic moisture trap/drains onto the CA lines at PP 43.5 of the IB barriers of the

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Feather, Bernard    Diary #: 577    Date: 07-Aug-2014    Thursday

EB and WB bridges. The crew completed the work and demobilized back to Pier 7 at 2220. The crew completed the CCO work at 0000 on August 8, 2014.

The crew used three crew trucks in the performance of this work.

**CCO-187      Bid Item: 001      0-MSI-EFA.187      MEP/Structural Interferences**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JAMES MIRANDA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	2.00	0.00	0.00	2.00		<input type="checkbox"/>

**Diary:**

**Automatic Drains for CA lines      001      0-MSI-EFA.187**

The ABF crew spent two hours installing access at PP 43.5 along the IB barriers of the EB and WB bridges. The access is needed for FWS to install the new automatic drains for the CA lines per the direction given in the approval for Submittal 2899R01.

The crew used a crew truck in performance of this work.

**CCO-354      Bid Item: 001      0-FWS-ELS.354      CIC - Mechanical Impacts - F.W. Spencer**

F.W. SPENCER AND SON, INC

**Diary:**

**Mechanical Change of      001      0-FWS-ELS.354**

The mobilization to and from the bridge from Pier 7 will be paid under the CCO 187 work for this shift.

In addition to the equipment used in the performance of the work, the crew used a light tower and a towed port-a-potty on a trailer which will be paid under CCO 354 via monthly invoice.

