



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 301 Const Calendar Day: 794 Date: 07-Aug-2014 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 04:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast then clear pm , light wind, warm

Working Day If no, explain:

Diary:

Dispute

CCO #382 Tower Cleaning

August 7, 2014

SAS – Tower

Weather: overcast then clear pm, light wind, warm

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1430 (8 Hours)

ABF labors worked on miscellaneous housekeeping and moving swing stage.

LaborsLocationDescription

James SturgeonForeman

Danny SchwartzTowerhousekeeping

Rogelio RodriguezTowerhousekeeping

Victor Hernandez Towerhousekeeping

Jose Jr. Avila Towerhousekeeping

Aurelio RodriguezTowerhousekeeping

Carlos MontejanoTowerhousekeeping

Julio Hernandez Towerhousekeeping

Dave Draper Towerhousekeeping

Painters:

Work Hours: 0600 to 1830 (12 Hours)

There were 9 painters (Sage Ray's crew) on the tower above 53m. 2 painters in north shaft swing stage and 2 painters in west shaft swing stage performing surface preparation. 2 painters at 77m and 2 painters at 65m performed painting. (See QA, Stuart Ross's report).

(see attachment)

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			
CCO-321	Bid Item: 001	0-BDW-EFA.321	IERBYS Building Work
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 301

Date: 07-Aug-2014 Thursday

